

LC 063496

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or to back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER ☒ WATER WELL

2. NAME OF OPERATOR
LAYTON ENTERPRISES, INC. O.C.D.

3. ADDRESS OF OPERATOR
3103 79th ST. LUBBOCK, TEXAS 79423

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface 990' FSL 1651' FWL
SEC. 35, T 16 S, R 29 E
EDDY COUNTY, N. M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3655 DF

7. UNIT AGREEMENT NAME
FOREST POOL UNIT

8. FARM OR LEASE NAME
FOREST POOL UNIT

9. WELL NO.
21

10. FIELD AND POOL, OR WILDCAT
SQUARE LAKE GSA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
SEC 35, T 16 S, R 29 E

12. COUNTY OR PARISH
EDDY

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☒

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

(Other) ☐

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

INTEND TO PULL TUBING & PACKER, CLEAN WELL OUT TO TD 2700' WITH REVERSE RIG. WILL THEN RUN NEW 7 1/2" CASING INSIDE EXISTING 7" CASING AND CEMENT FROM TD TO SURFACE.

WILL THEN PERFORATE PREMIER & LOVINGTON ZONES, TREAT EACH ZONE WITH 300 GAL ACID, RUN CEMENT LINED TUBING & PACKER SET ABOVE PERFS, FILL ANNULUS WITH TREATED PACKER FLUID - TEST CASING TO 300' & RESUME WATER INJECTION.

SEAL SECTION WILL BE ISOLATED WITH CEMENT BEHIND THE 7" CASING.

18. I hereby certify that the foregoing is true and correct.

SIGNED

Ronald K. Layton

TITLE

PRESIDENT

DATE

7-16-85

(This space for General or State office use)

APPROVED BY

12-11-85

TITLE

DATE

8-7-85

CONDITIONS OF APPROVAL, IF ANY:

Subject to
Like Approval
by State

*See Instructions on Reverse Side