

CONTR Jenkins Bros. OPR'S ELEV 3655 CL 900 CT

F.R. 8-18-75
(Seven Rivers)
10-22-75 TD 880'; PBD 861'; WC Run
Perf (Seven Rivers) 809-811', 818-818' w/8 shots
Acid (809-818') 1000 gals
Frac (809-818') 52,500 gals wtr + 50,000# sd
11-3-75 TD 880'; PBD 861'; Complete
LOG TOP: Seven Rivers 809'
11-8-75 COMPLETION ISSUED

11-2-8 YM
30 0.25 70019 75