

WILLIAM N. BEACH NEW MEXICO "35" NO. 1 ✓

660' FNL & 660' FEL Section 35-T16S-R28E

Eddy County, New Mexico

RECEIVED

OCT 16 1979

O. C. C.
ARTESIA, OFFICE

9/11/79: Moving in Cortez Drilling Company rig No. 258.
9/12/79: Completing moving in.
9/13/79: Rigging up.
9/18/79: Well spudded yesterday. 30' deep. Breaking tour today.
9/19/79: Drilling at 95'. Encountered water at 73'. Could not bail down.
9/20/79: Drilling at 230'. Encountered salt at 228'. Will set 8-5/8" at 240'.
9/21/79: Drilling out cement plug. Drilled to 244' and set 244' of 20#, 8-5/8" casing, cem. with 150 sx Class "C", 2% CACL. Did not circulate. Will order enough ready mix to complete tomorrow, 9/22. Plug down PM 9/20.
9/22/79: Drilling at 380' in salt.
9/23/79: Drilling at 488' in anhydrite. Top of anhydrite at 405'.
9/24/79: Drilling at 573' in red sand. Top of red sand at 565'.
9/25/79: Drilling at 670' in broken anhydrite.
9/26/79: Drilling at 735' in anhydrite.
9/27/79: Drilling at 818' in anhydrite.
9/28/79: Drilling at 895' in anhydrite.
9/29/79: Drilling at 955' in anhydrite.
9/30/79: Drilling at 1018' in anhydrite.
10/01/79: Drilling at 1100' in anhydrite.
10/02/79: Drilling at 1180' in anhydrite.
10/03/79: Drilling at 1265' in anhydrite.
10/04/79: Drilling at 1345' in anhydrite and sand. Clean, topped at 1330'- no fluid.
10/05/79: Drilling at 1414' in anhydrite.
10/06/79: Drilling 1485' in anhydrite.
10/07/79: Drilling 1555 in "
10/08/79: At 1540' encountered water. 6 bailers/hr. decreased to 8-10 gals./hr. Show of oil and gas 1560-1580', in sand. 3½ to 4 gals. oil per hour with slight amount of gas. Drilling 1615' in anhydrite and dolomite.
10/09/79: Drilling at 1650', running 4½ cases and getting ready to cement.
10/12/79: At 1140 - drilling cement. 1:30 At 1170 - drilling cement. Rig released.

FINAL REPORT