

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
NM OIL CONS. COMMISSION

SUBMIT IN TRIPLICATE*
(Other instructions on reverse)

Budget Bulletin No. 1004-1-1111

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

IC-029419 (A)X

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Texaco Producing Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728, Hobbs, NM 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Unit Letter O, 660 FSL & 1880 FEL

14. PERMIT NO.

30-015-22256

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

KB 3830' GL 3820'

7. UNIT AGREEMENT NAME

Skelly Unit

8. FARM OR LEASE NAME

9. WELL NO.

122

10. FIELD AND POOL, OR WILDCAT

Fren Seven Rivers

11. SEC., T., R., M., OR BLE. AND SURVEY OR AREA

Sec. 22, T17S, R31E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☒
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 1) MIRU pulling unit. Pull rods and tbf. Install BOP. Ran 4 5/8" bit and 5 1/2" csg. scraper to 2520'.
- 2) POH. RIH w/tbg, pkr, and tailpipe to 2460'. Spot 225 gals descaling compound across perfs @ 2337-2460. Shut well in.
- 3) Acidize perfs 2337'-2460' with 3150 gals 15% NEFE acid and 35 balls. Swab back load.
- 4) Swab. POH w/tbg, pkr, and tailpipe. Run tubing, rods, and pump. Rig down pulling unit.

18. I hereby certify that the foregoing is true and correct

SIGNED

W.B. C. L.

TITLE

Dist. Oper. Mgr.

DATE

02/12/86

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

2-14-86

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side