

RECEIVED BY

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

DRAWER 111

SUBMIT IN TRIPLICATE

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0467932

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Brown Crow Fed

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Grayburg-Jackson

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 21-17S-30E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use APPLICATION FOR PERMIT for such proposals.)1. ARTESIA, OFFICE  
WELL ☒ GAS ☐ OTHER ☐

2. NAME OF OPERATOR

JFG ENTERPRISE

3. ADDRESS OF OPERATOR

P.O. Box 100, Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

990' FNL &amp; 660' FEL of Section 21-17S-30E

(Unit A)

(NE/4 NE/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether SP, RT, CG, etc.)

3663 G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Running Surface Casing ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

5-7-85 Rigged up & spudded at 10:30 p.m. Drilled until 3:00 a.m. 5-8-85;  
Reached TD of 474 ft. Ran 474 ft. 8 5/8" 24# J-55 casing.  
Pumped 280 sx. Class C Cement. Cement never circulated. Ran  
Temperature Survey, Top of Cement 340 ft. (see attached temp. survey)  
Ran 1" pipe - Pump 50 sx. Top cement 210 ft. Waited 2 hrs.  
Pumped 100 sx. Circulated 15 sacks. Watched for 30 minutes.  
Cement held steady. Started going in hole at 10:00 p.m. 5-8-85.  
Drilled plug at 3:00 a.m. 5-9-85.

ACCEPTED FOR RECORD

JUL 1 1985

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Partner

DATE 5-10-85

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: