

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	647.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER: <b>Shut In Injection Well</b>	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
<b>American Petrofina Company of Texas</b>	<b>Resler Yates State</b>
3. Address of Operator	9. Well No.
<b>Box 1311, Big Spring, Texas 79720</b>	<b>24</b>
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER <b>P</b> , <b>1070</b> FEET FROM THE <b>South</b> LINE AND <b>1070</b> FEET FROM THE <b>East</b> LINE, SECTION <b>21</b> TOWNSHIP <b>18S</b> RANGE <b>28E</b> NMPM.	<b>Artesia</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
	<b>Eddy</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump 50 sack cement plug to bottom of hole using 10# mud to displace through 2" EUE tubing. Fill up 50'.
  2. Fill hole with 10# mud.
  3. Put 5 sack cement plug and 4" pipe marker in top of 4 1/2" casing. Fill up 55'.
- This work will be commenced on or about February 5, 1968.

JCC/ga

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. M. Denson J. M. Denson TITLE Asst. Dist. Mgr. of Production DATE December 21, 1967

APPROVED BY W. A. Gressett TITLE Asst. Dist. Mgr. of Production DATE 12/21/67

CONDITIONS OF APPROVAL, IF ANY: