

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION
RECEIVED

JUL 23 1976

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
Far West Loco Hills Sand Unit	
8. Farm or Lease Name	
Tract No. 10	
9. Well No.	
16	
10. Field and Pool, or Wildcat	
Loco Hills	
12. County	
Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS C. C.
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PURPOSES.)

1. OIL WELL ☐ GAS WELL ☐ OTHER - ☒ **X - Water Injection Well**

2. Name of Operator
Anadarko Production Company

3. Address of Operator
P. O. Box 67, Loco Hills, New Mexico 88255

4. Location of Well
UNIT LETTER **L**, **1980** FEET FROM THE **South** LINE AND **660** FEET FROM THE **West** LINE, SECTION **9** TOWNSHIP **18s** RANGE **29E** NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3500' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump Halliburton Injectrol G down 2-3/8" injection tubing, wait approximately 48 hours.
2. Rig up pulling unit, un-set injection packer, pull tubing.
3. Sand drill Loco Hills Zone in Open Hole from 2404' to 2434'.
4. Clean out sand to 2505', set Hydromite plug 2485' to 2505'.
5. Run 2-3/8" plastic lined tubing.
6. Load annulus with fresh water and chemical.
7. Resume water injection.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Original Signed by Jerry E. Buckles TITLE Area Supervisor DATE July 22, 1976

APPROVED BY W. C. Gressett TITLE SUPERVISOR, DISTRICT II DATE JUL 26 1976

CONDITIONS OF APPROVAL, IF ANY: