

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

STIMULANT
OTHER DIST.
ARTESIA, NM 88210

Form approved. *C/SF*
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

AUG 4 1982

O. C. D.
ARTESIA OFFICE

5. LEASE DESIGNATION AND SERIAL NO.

LC 055880

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

WEST LOCO HILLS GRB #4 SD U

8. FARM OR LEASE NAME

TRACT 7

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT
LOCO HILLS (Q. G. SA)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 13-18-29 NMMP

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3505'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

XX

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Pull tubing and packer
2. Spot sufficient cement across producing interval to tie back to production string casing seat, or set bridge plug near casing seat and cap with 25 sack cement plug.
3. Perforate base of salt @ 1040' and squeeze with 50 sacks cement leaving 100' plug in casing.
4. Perforate top of salt @ 343' and squeeze with 50 sacks cement leaving 100' plug in casing.
5. Set 15 sack cement plug at surface tying surface and production casing together.
6. Erect permanent well marker

Note: (A.) Your office will be notified 24 hrs. prior to operations.
(B.) All plugs will be verified
(C.) Hole will be loaded between all plugs with 10# mud
(D.) We do not plan to pull any casing.

18. I hereby certify that the foregoing is true and correct

SIGNED

Peter W. Chester

TITLE

Area Manager

DATE

7/23/82

(This space for Federal or State use)

APPROVED BY

(Orig. Sgd.) PETER W. CHESTER

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

AUG 2 1982

FOR

JAMES A. GILLHAM*See Instructions on Reverse Side
DISTRICT SUPERVISOR