

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN
(Other instr
reverse side)PLICATES
ns or reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029395 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Turner "B"

9. WELL NO.

77

10. FIELD AND POOL, OR WILDCAT

Cedar Lake-Cisco

11. SEC. T. R. M. OR BLK. AND
SURVEY OR AREA

Sec. 30, T-17S, R-31E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reference.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Atlantic Richfield Company

3. ADDRESS OF OPERATOR

P. O. Box 1978, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FSL & 660' FWL (Unit M)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3620' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well was shut in on 9/7/65 when Cisco perfs 9722-36
ceased to produce. No remedial possibilities exist. We
propose to P & A as outlined below:

Set 30 sx cement from 9736-9600'
Shoot off & pull 7" casing from free point
Set these cement plugs
35 sx in & out of 7" stub
35 sx across 9-5/8" shoe @ 2950'
10 sx in top of well
Leave 9#/gal gel mud between all plugs. 13-3/8" & 9-5/8" casing
strings will remain intact. Location will be cleared & leveled
& dry hole marker installed.

18. I hereby certify that the foregoing is true and correct

SIGNED

O. D. Dretches

TITLE

Dist. Drlg. Supervisor

DATE

9/13/71

(This space for Federal or State office use)

APPROVED
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side