

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Water Injection Well	5. LEASE DESIGNATION AND SERIAL NO. NM-0318474
2. NAME OF OPERATOR Texaco Inc. ✓	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR PO Box 728, Hobbs, New Mexico 88240	7. UNIT AGREEMENT NAME North Benson Queen Unit
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface Unit Letter N, 990' FSL & 2310' FEL	8. FARM OR LEASE NAME
14. PERMIT NO.	9. WELL NO. 29
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3446' DF	10. FIELD AND POOL, OR WILDCAT North Benson Queen Graybu
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 29, T18S, R30E
	12. COUNTY OR PARISH Eddy
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>	WATER SHUT-OFF <input type="checkbox"/>	REPAIRING WELL <input type="checkbox"/>
FRACTURE TREAT <input type="checkbox"/>	MULTIPLE COMPLETE <input type="checkbox"/>	FRACTURE TREATMENT <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
SHOOT OR ACIDIZE <input type="checkbox"/>	ABANDON* <input type="checkbox"/>	SHOOTING OR ACIDIZING <input type="checkbox"/>	ABANDONMENT* <input type="checkbox"/>
REPAIR WELL <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	(Other) <input type="checkbox"/>	
(Other) Temporary Abandon	X	(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Reclassify from SI-INJ to TR-INJ (Held for Remedial Work)

- 1) MIRU pulling unit. Install BOP. Pull tubing and packer.
- 2) By wireline, RIH with gauge ring and junk basket to $\pm 2600'$. POH. RIH with CIBP and set at $\pm 2580'$ (top perf at 2628'). Dump 35' of cement on top of CIBP with dump bailer. POH.
- 3) RIH with tubing to $\pm 2530'$. Circulate hole with inhibited fluid.
- 4) Pressure test 4 1/2" casing to ⁵⁰⁰~~300~~ psi for 15 minutes.
- 5) POH and lay down tubing. Rig down pulling unit.

18. I hereby certify that the foregoing is true and correct 397-3571
SIGNED Ja Head TITLE Hobbs Area Superintendent DATE 5/18/88
(This space for Federal or State office use)

APPROVED BY RESOURCES TITLE DATE 6-13-88
CONDITIONS OF APPROVAL, IF ANY:

Subject to
Like Approval
by State

*See Instructions on Reverse Side