

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM-025503

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Hanson Oil Corporation

3. ADDRESS OF OPERATOR

P. O. Box 1515 - Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface
810' FSL & 1700' FEL
Sec. 26, T-18S, R-30E, NMPM
Eddy County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3478.3 GL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Ginsberg Federal

9. WELL NO.

12

10. FIELD AND POOL, OR WILDCAT

Shugart

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T-18S, R-30E

12. COUNTY OR PARISH

Eddy

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud & surface casing

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1-28-72 Spudded 11" hole @ 3:00 PM.

1-29-72 W.O.C. Ran 29 jts. 8-5/8", 24# & 32# casing & set @ 715'.
Cemented w/200 sx. Lite Wate w/2% CaCl + 1/4# Flocele per sx.
and 150 sx. Class C w/2% CaCl. Cement circulated. Plug
down @ 2:30 AM on 1-29-72.

1-30-72 After W.O.C. 12 hours, pressure tested 8-5/8" casing to 900#
for 30 min. Held O.K.

1-31-72 Drilling @ 2478', anhydrite.

18. I hereby certify that the foregoing is true and correct

SIGNED

Ronald E. Harrington

TITLE

Geologist

DATE

2-1-72

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

APPROVED

FEB 3 1972

R. L. BECKMAN
ACTING DISTRICT ENGINEER