

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Artesia, NM 88210

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO. **C/SF**
LC 060904

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER ☒ Convert to Injection
2. NAME OF OPERATOR
Yates Petroleum Corporation
3. ADDRESS OF OPERATOR
207 South 4th St., Artesia, NM 88210
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
2310 FNL & 1175 FEL, Sec. 12-T18S-R29E

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME
WLH G4S Unit
8. FARM OR LEASE NAME
Tract 13
9. WELL NO.
Well 11
10. FIELD AND POOL, OR WILDCAT
Loco Hills Q-G-SA
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Unit H, Sec. 12-18S-29E

14. PERMIT NO.
15. ELEVATIONS (Show whether OF, RT, GR, etc.)

12. COUNTY OR PARISH
Eddy
13. STATE
NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) Convert well to injector ☒


SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) ☐
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

We propose to convert this well from producer to water injection well, pending approval of the NMOCD. A copy of the application form (C-108) is attached.

Rods and tubing will be pulled, clean out wellbore to TD; GIH w/nickel-plated packer on plastic-coated tubing with packer set at 2730'. Set packer, test casing/tubing annulus for casing integrity per BLM and NMOCD procedures. Inject water as described on C-108.



18. I hereby certify that the foregoing is true and correct

SIGNED Franklin Goodlett TITLE Production Supervisor

DATE 1-21-86

(This space for Federal or State office use)

APPROVED BY [Signature] TITLE [Signature]

DATE 2-5-86

Subject to
Like Approval
by State

All facilities will be painted Sandstone Brown
within 60 days from the date of first production.

*See Instructions on Reverse Side