

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Amoco Production Company		8. FARM OR LEASE NAME Federal-DH-Gas Com	
3. ADDRESS OF OPERATOR P. O. Box 3092, Houston, TX 77253		9. WELL NO. 1	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 700' FSL X 900' FWL (Unit M, SW/4 SW/4)		10. FIELD AND POOL, OR WILDCAT Scoggins Draw Morrow	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3546.0' GR	
		12. COUNTY OR PARISH Eddy	
		13. STATE NM	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	<input type="checkbox"/>	WATER SHUT-OFF	<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>	FRACTURE TREATMENT	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>	SHOOTING OR ACIDIZING	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>	(Other) Mirusu	<input checked="" type="checkbox"/>
(Other)	<input type="checkbox"/>	(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12/11/89 Move in and rig up service unit with tubing pressure closed 0PSI and casing pressure closed slight blow. Load tubing with 36 barrels of water and remove tree and install blowout preventer and released packer. Ran 15 joints 2-3/8 tubing and test 8000PSI above slips.

ACCEPTED FOR RECORD

JAN 29 1990

CARLSBAD, NEW MEXICO

RECEIVED
JAN 19 11 03 AM '90
CARLSBAD, NM

18. I hereby certify that the foregoing is true and correct

SIGNED <u>Rep W. A. Lee</u>	TITLE <u>Asst. Admin. Analyst</u>	DATE <u>01/15/90</u>
(This space for Federal or State office use)		
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		

*See Instructions on Reverse Side