

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE	✓	
FILE	✓	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	✓	

RECEIVED BY
OIL CONSERVATION DIVISION
P. O. BOX 2088
JUN 11 1984
SANTA FE, NEW MEXICO 87501
O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Arlen Dickson ✓	8. Farm or Lease Name Exxon
3. Address of Operator P.O. Box 50160 Midland, Texas 79710	9. Well No. #1
4. Location of Well UNIT LETTER M 860 FEET FROM THE South LINE AND 330 FEET FROM THE West LINE, SECTION 9 TOWNSHIP 18-S RANGE 28-E NMPM.	10. Field and Pool, or Wildcat Artesia Queen GR-SA
15. Elevation (Show whether DF, RT, GR, etc.) 3626 GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
		OTHER TD & set casing <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 2548' at 11:00 A.M. 6/2/84. Ran Compensated Density Log & Compensated Neutron Log with Gamma Ray. Ran Dual Lateral Log. Set 2538' of 10.5 lb. J-55 4½" casing. Cemented with 355 sacks of Pace Setter Light, 1 lb. per sack of Hi-Cele, 275 sacks of C Neat, circulated 12 sacks. Plugged down at 2:30 A.M. on 6/3/84. Pressure tested 1000 lbs. for thirty minutes. Tested fine.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Marlynn K. Reynolds TITLE Consultant DATE 6/4/84
APPROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE JUN 11 1984
CONDITIONS OF APPROVAL, IF ANY: