

W. T. HAGLER
H. L. HAGLER
W. M. CATES
J. N. CASPARIS
D. F. JONES
A. E. O'NEIL

WEST TEXAS Engineering SERVICE INC.

P. O. BOX 4456
TELEPHONES:
682-5361 • 563-1810

2209 W. INDUSTRIAL AVE.
MIDLAND, TEXAS 79701

FULL INSURANCE
COVERAGE

INDIVIDUAL WELL DATA SHEET

Company Roger C. Hanks Lease Penny-Federal
N-23-20-24
Field Undesignated County Eddy State New Mexico
Test Date 12-17-71 Time 3:00 PM Status of Well Shut In
Top of Pay 7754' Total Depth 7936' Producing Formation Cisco
Tubing " Depth " B.H.C. " Packer " Pressure Datum "
Casing 5 1/2" Depth 7919' Perf. 7754-7800 Liner " Packer "

Depth Feet	Δ Depth	Pressure Lbs. Sq. In.	Δ Pressure	*Gradient Lbs./Ft.		
Surface		0				
2500	2500	696	696	.278	Tubing Press.	0
5000	2500	1790	1093	.437	Top of Fluid	880
6800	1800	2573	783	.434	Top of Water	945
7300	500	2787	214	.428	Hrs.- Shut In	
7500 Run Depth	200	2873	86	.430	Elevation	
					Last Test Date	12-13-71
					Press. Last Test	2875
					B.H.P. Change	-2
					RPG	12262
					Calibration No.	225
1 Hour		2873			Run By	W T Hagler
2 Hours		2873			Calculated By	H L Hagler
3 Hours		2873				
4 Hours		2873				
5.75 Hours		2873				

* Pressure and Gradients are calculated in decimals. Pressure and Δ pressure are shown to the nearest pound.

Calculations and Remarks: All Pressure Instruments are Temperature Compensated

Distribution

RECEIVED
JAN 5 1972
D. C. C. ARTESIAN OFFICE