

TENNECO OIL COMPANY
 STATE "HL" 11 No. 1
 4-POINT BACK PRESSURE TEST, &
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPAN

TEST DATE: NOVEMBER 9, TO NOVEMBER 12, 1979
 TEST DEPTH: 10,700 FEET
 ELEMENT No. : 18449
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 10,700 FEET</u>
11-9-79	10:45 AM	00 HRS.	00 MIN.	4936 GAUGE ON BOTTOM; OPEN CHOKE
	11:00 AM	00	15	4767 BEGIN 4-POINT
	11:15 AM	00	30	4775 END RATE I
11-9-79	11:30 AM	00	45	4719
	11:45 AM	01	00	4734 END RATE II
11-9-79	12:00 NOON	01	15	4422
	12:15 PM	01	30	4522 END RATE III
11-9-79	12:30 PM	01	45	4185
	12:45 PM	02	00	4137
	1:00 PM	02	15	4125
	1:15 PM	02	30	4141 END RATE IV; END 4-POINT
11-9-79	1:15 PM	00	00	4141 SHUT-IN; BEGIN BUILD-UP
	1:30 PM	00	15	4887
	1:45 PM	00	30	4895
	2:00 PM	00	45	4907
	2:15 PM	01	00	4907
11-9-79	2:45 PM	01	30	4911
	3:15 PM	02	00	4915
	3:45 PM	02	30	4915
	4:15 PM	03	00	4919
11-9-79	5:15 PM	04	00	4919
	6:15 PM	05	00	4923
	7:15 PM	06	00	4923
11-9-79	9:15 PM	08	00	4927
	11:15 PM	10	00	4927
11-10-79	4:15 AM	15	00	4936
	9:15 AM	20	00	4940
	2:15 PM	25	00	4944
	7:15 PM	30	00	4944
11-11-79	5:15 AM	40	00	4944
	3:15 PM	50	00	4944
11-12-79	1:15 AM	60	00	4944
11-12-79	9:15 AM	69	00	4944 GAUGE OUT; END TEST