

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

CIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-101
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

3a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LG-1082

SUNDRY NOTICES AND REPORTS ON WELLS RECEIVED
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL ON TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- FEB 22 1980	7. Unit Agreement Name
2. Name of Operator McClellan Oil Corporation	8. Farm or Lease Name Tres Amigos
3. Address of Operator P. O. Drawer 730, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER L, 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 9 TOWNSHIP 19-S RANGE 23-E NMPM.	10. Field and Pool, or Wildcat Undesignated Runyan Ranch Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3971.4 G. L.	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2/03/80: Drilled to 281'. Ran 259' of new J-55, 54-1/4 lb. 13-3/8" csg. Cemented with 275 sx Class "C" cement. Did not circulate. Pumped 8 yards of ready mix down outside of csg. to surface. Waited 10-1/2 hours on cement.

2/04/80: Drilled out plug. Tested 1000 lbs. 30 minutes. No drop in pressure. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe J. McClellan TITLE Operator DATE February 8, 1980

APPROVED BY W. A. Bussett TITLE SUPERVISOR, DISTRICT II DATE FEB 25 1980

CONDITIONS OF APPROVAL, IF ANY:

Minimum WOC time 18 hrs. or up to Rule 107