

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

JUL 24 1981

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-8096	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Threshold Development Company		Conoco 9 "A" State
3. Address of Operator		9. Well No.
1400 Gihls Tower West, Midland, Texas 79701		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER G 1980 north 1980		Undes. Turkey Track Morrow
THE east LINE, SECTION 9 TOWNSHIP 19S RANGE 29E NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3396.1' GR, 3413' KB		Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) Drilled to 3000'.
- 2) Schlumberger ran DLL-Micro-SFL log.
- 3) Set (on bottom) 20 jts. (882') 8-5/8" OD 28# K-55 ST&C, 55 jts. (2184') 8-5/8" OD 24# K-55 ST&C casing at 3000' KB. Cemented w/1200 sacks 65/35 Pozmix, 3% CaCl followed w/200 sacks Class C w/2% CaCl. Cement circulated. P.D. at 2:15 p.m. 7-12-81.
- 4) WOC 18-1/4 hrs. Tested 8-5/8" OD casing to 1000# for 30 min., held okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eggy A. Redman TITLE Engineer Assistant DATE July 21, 1981

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE JUL 29 1981

CONDITIONS OF APPROVAL, IF ANY: