

## N. M. Oil Cons. Division

811 S. 1ST ST.

ARTESIA, NM 88210-2834

Form 3160-5  
(June 1990)UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

## SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

## FORM APPROVED

Budget Bureau No. 1004-0135

Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-14747

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Panos Federal #1

9. API Well No.

30-015-24026

10. Field and Pool, or Exploratory Area

Undesignated Cisco

11. County or Parish, State

Eddy Co., NM

## 12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

## TYPE OF SUBMISSION

- ☐ Notice of Intent
- ☒ Subsequent Report
- ☐ Final Abandonment Notice

## TYPE OF ACTION

- ☒ Abandonment
- ☐ Recompletion
- ☐ Plugging Back
- ☐ Casing Repair
- ☐ Altering Casing
- ☐ Other

- ☐ Change of Plans
- ☐ New Construction
- ☐ Non-Routine Fracturing
- ☐ Water Shut-Off
- ☐ Conversion to Injection
- ☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form)

## 13 Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

9-5-96 - Moved in and rigged up pulling unit. Cut off wellhead bolts. Shut well in for night. NOTE: Notified Joe Lara w/BLM-Carlsbad of commencing plugging operations.

9-6-96 - Killed well. Nippled up BOP. Picked up and pulled out of packer. TOOH with tubing and seal assembly. Rigged up wireline. TIH with gauge ring to 7500'. TIH with CIBP and set at 7500'. Rigged down wireline. TIH with tubing and tagged CIBP. Shut well in for night. NOTE: Notified Joe Lara w/BLM-Carlsbad on CIBP setting.

9-7-9-96 - Spotted 180 bbls plugging mud from 7500' to surface. Mixed and pumped 15 sacks Class C cement from 7500-7400' (in 5-1/2" casing). POOH with tubing to 6150'. Mixed and pumped 25 sacks Class C cement from 6150-6000' (in 5-1/2" casing). POOH with tubing to 1000'. Shut well in for night. NOTE: Notified Don Early w/BLM-Carlsbad on cement plugs.

9-10-96 - POOH with tubing. Nippled down BOP and wellhead. Rigged up welded and welded on 5-1/2" pull nipple. Rigged up casing jacks. Pulled casing slips. Took casing stretch - estimate free point at 4700'. Rigged up wireline. TIH with 4-1/2" jet cutter and cut 5-1/2" casing at 4750'. Rigged down wireline. Rigged up casing equipment. POOH with 5-1/2" casing. Rigged down casing equipment. Nippled up wellhead and BOP. Shut well in for night. NOTE: Notified Don Early w/BLM-Carlsbad on casing cut.

9-11-96 - TIH with tubing to 4800'. Mixed and pumped 40 sacks Class C 2% CaCl2 from 4800-4630'. POOH with tubing to 2000'. WOC 4 hours. TIH with tubing and tagged top of cement

## 14. I hereby certify that the foregoing is true and correct

Signed

Title Production Clerk

Date Sept. 12, 1996

(This space for Federal or State office use)

(ORIG. SGD.) ARMANDO A. LOPEZ

Approved by

Title

PETROLEUM ENGINEER

Date

10/16/96

Conditions of approval, if any: