

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED BY P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

 9 1985

O. C. D.

ARTESIA, OFFICE

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.
V-446 and LG-3217

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name New Mexico EP State Com
2. Name of Operator Exxon Corp. ✓	8. Form or Lease Name New Mexico EP State Com
3. Address of Operator P. O. Box 1600, Midland, TX 79702	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>1985</u> FEET FROM THE <u>South</u> LINE AND <u>2129</u> FEET FROM THE <u>West</u> LINE, SECTION <u>19</u> TOWNSHIP <u>19S</u> RANGE <u>24E</u> NMPM.	10. Field and Pool, or Wildcat Undesig. Siegest Draw (Morrow)
11. Elevation (Show whether DF, RT, GR, etc.) 3799' GR	12. County Eddy

10. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPER. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

6-24-85: Set 13-3/8"/54.5#/K55 Buttruss at 295'. Cemented w/ 475 sx ClC. Pumped pea gravel down hole and ran 120' of 1". Tagged cement at 110'. Cemented w/ 200 sx ClC. Ran 1" down backside. Cemented w/ 75 sx ClC, cement at 30'. Tagged cement at 250'. Tested to 400 psi. WOC 17.5 hours before drill out.

6-30-85: Set 8-5/8"/24#/K55 at 1717'. Cemented w/ 750 sx Hal Lite & 250 sx ClC. Tested to 1090 psi. WOC 46.5 hours before drill out.

Circ Cnt
4975y

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Edgar Runkel TITLE Unit Head DATE 7-8-85

APPROVED BY Original Signed By
Les A. Clements TITLE Supervisor District II DATE JUL 9 1985

CONDITIONS OF APPROVAL, IF ANY: Supervisor District II