

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

DEC 28 '89

WELL API NO.	30-015-26235
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	B-9739
7. Lease Name or Unit Agreement Name	BBOC STATE
8. Well No.	3
9. Pool name or Wildcat	TURKEY TRACK SR-Q-G-SA
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	3360.2 GR.

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator MYCO INDUSTRIES INC. ✓	3. Address of Operator 207 SOUTH 4th. ARTESIA, NM. 88210	4. Well Location Unit Letter D : 990 Feet From The NORTH Line and 990 Feet From The WEST Line Section 11 Township 19s Range 29e NM/M EDDY County
11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data			

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

LaRue Drlg Rig #2 spud a 12 1/4" hole @ 5:00 PM 12/16/89 Drilled to TD 350' ran 8 jts (350') of new 8 5/8" 23# ST & C casing w/Texas Pattern Guide Shoe set @ 350', insert float @ 309'. Cemented w/250 sacks Howco Premium Plus w/2% CaCl. Plug down @ 1:30 PM 12/17/89 did not circulate Redi-Mixed to surface w/8 yards. WOC 18 hrs pressure tested to 800# held OK.

Reduced hole to 7 7/8" & drilled to TD 2520' ran logs (LDT /CNL, DLJ/PXO) ran 88 jts (2520') of used 5 1/2" 14# J-55 ST & C casing w/Guide Shoe set @ 2520' KB, float collar @ 2511' KB. Cemented w/375 sacks Howco Premium lite w/1/4# Flocele & 12# Salt per sack + 325 sacks Howco Premium plus w/5# NaCl + 3/10 of 1# Halad 4 + 2/10 of 1# CFR-3. Plug down @ 7:40 AM 12/22/89 circulated 100 sacks to pit.  
Now WOC

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE W.A. Gressett TITLE Consultant DATE 12/27/89  
TYPE OR PRINT NAME W.A. Gressett TELEPHONE NO. 748-1471

(This space for State Use)

ORIGINAL SIGNED BY  
MIKE WILLIAMS  
SUPERVISOR, DISTRICT II

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE DEC 29 1989

CONDITIONS OF APPROVAL, IF ANY: