

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Geology, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-015-20935

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

V-3333

7. Lease Name or Unit Agreement Name

CEDAR STATE

8. Well No.

1

9. Pool name or Wildcat

UND BONE SPRING

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

CHI OPERATING, INC.

3. Address of Operator

PO BOX 1799 MIDLAND TX 79702

4. Well Location

Unit Letter K : 1980 Feet From The South Line and 1980 Feet From The WEST Line

Section 11

Township 21 S

Range 27 E

NMPM

ED04

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3261 GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: PERMITS COMPLETION - ADD PERFS ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1) 2/13/94 - POH w/ PACKER + TUBING. SET RBP @ 7100' + TEST TO 1000 PSI.

2) PERFS SQZ HOLES @ 6380' + 6930' (1 SPF). RIH w/ CR SET @ 6850'. BLOCK SQZ @ 6930' w/ 50 SX CL 'C'. RIH + SET PKR @ 5967'. Squeeze 6380' w/ 50 SX CLASS 'C'.

3) RIH w/ 3-7/8" BIT. TAG TOC 6175'. DRILLOUT CMT 6175-6400'. TEST CASING TO 500 PSI. OK. TIH + TAG CEMENT @ 6840'. DRILL 80' CEMENT AND CR. CO TO 7000'. RUN BIT + SCRAPER.

4) PERFS BONE SPRING 6592-6789 w/ 15 SHOTS.

5) ACIDIZING w/ 2000 GAL 7 1/2% NEEF. FRAC w/ 65,000 GAL AND 175,000 LB 14/30.

6) TIH w/ PACKER ON 2-3/8". SET PACKER @ 6300'. SWAB/FLOW LOAD.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

David C Myers

TITLE

OPERATIONS MANAGER

DATE 3/8/94

TYPE OR PRINT NAME

DAVID C MYERS

TELEPHONE NO. 945 685-5001

(This space for State Use)

SUPERVISOR, DISTRICT II

APPROVED BY

DM

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: