

CITIES SERVICE COMPANY
 GOVERNMENT "U" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 & 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

CONTINUED FROM PAGE 1

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>	<u>PSIG @ 9170 FEET</u>
11-15-79	1:30 PM	72 HRS. 45 MIN.	2710
	1:45 PM	73 00	2567
	2:00 PM	73 15	2449
	2:15 PM	73 30	2331 END RATE IV; END 4-POINT
11-15-79	2:15 PM	00 00	2331 SHUT-IN; BEGIN BUILD-UP
	2:30 PM	00 15	2498
	2:45 PM	00 30	2645
	3:00 PM	00 45	2771
	3:15 PM	01 00	2869
11-15-79	3:45 PM	01 30	3053
	4:15 PM	02 00	3236
	4:45 PM	02 30	3374
	5:15 PM	03 00	3500
	5:45 PM	03 30	3610
	6:15 PM	04 00	3695
11-15-79	7:15 PM	05 00	3817
	8:15 PM	06 00	3898
	9:15 PM	07 00	3939
	10:15 PM	08 00	3963
11-16-79	12:15 AM	10 00	3992
	2:15 AM	12 00	4004
	4:15 AM	14 00	4016
	6:15 AM	16 00	4028
	8:15 AM	18 00	4036
11-16-79	9:00 AM	18 45	4036 GAUGE OUT; END BUILD-UP; END TESTS

NOTE: DEAD WEIGHT READINGS ARE AS FOLLOWS:

FLOWING DW 11-12-79 72 PSIG (12:00 NOON)
 SHUT-IN DW 11-15-79 2657 PSIG (10:15 AM)
 SHUT-IN DW 11-16-79 2445 PSIG (9:00 AM)