

- FEDERAL "12" COM #1, 11,400 TD.
- 8/20 WOC 10 hrs, Worth Well ran temp survey to 3000, T/cmt @ 1875, set slips, cut off csg, RD & rel Marcum Drlg Co rig @ 10 pm 8/19/74, WO trucks to MOR.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/21 WO trucks to MOR.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/22 Prep to MOR.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/23 MOR.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/24 Finish MOR, MI Baber Well Serv unit 8/23/74.
- 8/26 RU unit, inst'l BOP, unload & rack tbq, ran 4-3/4 bit on 4 - 3 1/2 DC's & 175 jts 2-3/8 tbq, SDFN & Sunday.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/27 Finish running bit to 11,240, tag top of cmt, RU rev unit, drill cmt to 11,360 PB, circ clean, displ hole w/ CaCl wtr, SDFN.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/28 POH, LD DC's, Western Co ran GR-Collar-Corr log 8700-8950 & 9900-11,357, then perf 5 1/2 csg in the Morrow @ 10,952-10,966; 11,222-11,228; & 11,236-11,264 w/ 1 JSPF, total of 50 holes, then ran & set Baker 5 1/2 Model D pkr @ 10,910, SDFN.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/29 Ran 2-3/8 EUE 8rd N80 tbq to 10,941; PSI F nipple w/ 1.81 ID @ 10,928, Baker seal assembly @ 10,910, Baker ER recpt @ 10,894, tested tbq in hole to 5000# while running unlatch from recpt, SDFN, prep to displ csg w/ TSW.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/30 Howco rev CaCl2 wtr w/ 9.9# Br Wtr treated w/ 2 drums Cortron 2207, latched into rec, remove BOP, instl tree, tested csg 3000 psi, then sw to pit 6 hrs, FL 0-10,200, NS gas, SIFN.
- FEDERAL "12" COM #1, 11,400 TD.
- 8/31 SITP 100#, 5000' FIH, sw to pit 4 hrs 200-400' FIH, sl sh gas, wait 1 hr 200' fluid came in hole, SDFN, prep to treat.
- 9/1-2 SITP 300#, bled off, sw tbq to 10,000', then Western Co acidized Morrow perfs 10,952-11,264 w/3000 gals 7-1/2% MS acid, Fl w/ KCL wtr 1000 ST Ft³/Bbl N₂ + 50 RCN ball sealers, BDTP 9000 TTP 8450-9000, AIR 6.1 BPM, 1SDTP 4500 - 5 min SDTP 3900, job comp 10:00 AM 8/31/74, Fl to pits 1 hr died, made 2 runs w/SW, well kicked off & Fl to pits 7 hrs 48/64 ck, TP 100, making mist of wtr, SI 5 min, TP 450, 15 min SITP 950, SIFN & Sunday.
- 9/3 SDF Holiday, 60 hr SITP 3800.