

Well Servicing, Workover & Completion Record

LEASE CATCLAW DRAW UNIT WELL NO. 11 DATE(S) 11/22/91
FIELD CATCLAW DRAW COUNTY EDDY STATE NEW MEXICO
CONTRACTOR PRIGG SUPERVISOR JOE PICKETT

WORK SUMMARY: RIH w/ DUMP BAILER
AND CAP CIBP @ 10,100' w/ 35' OF CMT, RIH w/ 5 1/2" CIBP
AND SET @ 9340', CAP PLUG w/ 35' OF CMT, LOAD CSG w/ 2% KCL
FRESH AND PROSSURE TEST CSG TO 500 PSI for 15 min, HELD OK
NO BOP, NU TRBS, JOB COMPLETE

NOTE: ALL PLUGS WERE SET AND WITNESSED BY MIKE STUBBLEFIELD
STATE OF NEW MEXICO

DAILY COSTS:		
ROAD & LOCATION		TUBULARS
RIG COST	900.00	WELLHEAD EQUIPMENT
EQUIPMENT RENTAL		SUBSURFACE EQUIPMENT
LOGGING & PERFORATING	4500.00	ARTIFICIAL LIFT EQUIPMENT
STIMULATION		SUCKER RODS
TESTING		TANKS
CEMENTING		PRESSURE VESSELS
COMPLETION FLUIDS	500.00	FLOWLINES
CONTRACT SERVICES	500.00	INSTALLATION
MISCELLANEOUS SUPPLIES	250.00	FITTINGS, VALVES, ETC.
ENGR. & SUPERVISION		METERS, LACT, ETC.
OTHER		ELECTRICAL EQUIPMENT
		TOTAL DAILY COST
		CUMULATIVE COST

WELL RECORD		
PULLED FROM WELL	EQUIPMENT	RUN IN WELL
1" 7/8" 3/4" 5/8"	SUCKER ROD COUNT	1" 7/8" 3/4" 5/8"
ROD SUBS		ROD SUBS
API PUMP SIZE	PUMP	API PUMP SIZE
DEPTH	TUBING BOTTOM	DEPTH
LENGTH PLUGGED OR OPEN	GAS OR MUD ANCHOR	LENGTH PLUGGED OR OPEN
LENGTH SIZE & NO. HOLES	PERFORATED NIPPLE	LENGTH SIZE & NO. HOLES
SIZE TYPE DEPTH	SEATING NIPPLE	SIZE TYPE DEPTH
LENGTH JOINTS	TUBING COUNT	LENGTH JOINTS
TUBING SUBS		TUB'G SIZE WT. GRADE THREAD
TYPE DEPTH	ANCHOR CATCHER	TUBING SUBS
TYPE	PACKER	TYPE DEPTH
		HOW SET

ROD BREAK # DOWN _____ BODY _____ BOX _____ PIN _____
TUBING LEAK # JTS. DOWN _____ SPLIT _____ HOLE _____ COLLAR LEAK _____
PUMP CHANGE _____ WHERE OLD PUMP TAKEN _____
EQUIPMENT REMOVED FROM WELL & WHERE TAKEN _____
REMARKS: _____