

TEXAS OIL & GAS CORPORATION
CATCLAW DRAW STAT COM. NO. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: NOVEMBER 26, TO NOVEMBER 28, 1979
TEST DEPTH: 10,552 FEET
ELEMENT NO.: 34912
OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 10,552 FEET</u>
11-26-79	10:05 AM			1963 GAUGE REACHED 10,552'; FLOWING
	10:15 AM			1240
	10:30 AM			1219
	10:45 AM			1215
	11:00 AM			1219
	11:15 AM			1215
	11:30 AM			1211
	11:45 AM			1198
	12:00 NOON			1186
	12:15 PM			1211
11-26-79	12:30 PM	00 HRS.	00 MIN.	1223 SHUT-IN; BEGIN BUILD-UP
	12:45 PM	00	15	1950
	1:00 PM	00	30	2082
	1:15 PM	00	45	2082
	1:30 PM	01	00	1979
	1:45 PM	01	15	1938
	2:00 PM	01	30	1917
	2:15 PM	01	45	1905
	2:30 PM	02	00	1888
11-26-79	3:00 PM	02	30	1876
	3:30 PM	03	00	1868
	4:00 PM	03	30	1868
	4:30 PM	04	00	1860
11-26-79	5:30 PM	05	00	1855
	6:30 PM	06	00	1847
11-26-79	8:30 PM	08	00	1839
	10:30 PM	10	00	1835
11-27-79	3:30 AM	15	00	1831
	8:30 AM	20	00	1822
	1:30 PM	25	00	1818
	6:30 PM	30	00	1818
	11:30 PM	35	00	1814
11-28-79	4:30 AM	40	00	1814
11-28-79	10:30 AM	46	00	1810 END BUILD-UP
11-28-79	10:30 AM	46	00	1810 OPEN CHOKE
	10:45 AM	46	15	1777 BEGIN 4-POINT
	11:00 AM	46	30	1694
	11:15 AM	46	45	1665
	11:30 AM	47	00	1665 END RATE I