

AMOCO PRODUCTION COMPANY

STATE "IE" COM NO. 1

Bottom Hole Pressure Build-Up & 4-Point Back Pressure Test
Tabulation of Times & PressuresTEST CONDUCTED BY:
JOHN WEST ENGINEERING CO.

Test Date: November 11 to 13, 1980

Test Depth: 10,200 feet

Pressures Corrected: 11,435 feet

Element No.: 7542
Range: (0-6950 psi)
Clock No.: 20607
Range: 0-72 hours
Operator: W.S.

DATE	TIME	CUM.HRS./MIN.		PSIG @ 10,200'	Corr. PSIG @ 11,435
11-11-80	12:00 noon			2736	2810 Bomb at 10,200'
	12:30 pm			2665	2739
11-11-80	12:45 pm	00	00	2662	2736 S.I., begin build-up
		00	15	2799	2873
		00	30	2937	3011
		00	45	2996	3070
	1:45 pm	01	00	3014	3088
		01	30	3028	3102
	2:45 pm	02	00	3049	3123
	3:45 pm	03	00	3070	3144
	4:45 pm	04	00	3088	3162
	5:45 pm	05	00	3113	3187
11-11-80	10:45 pm	10	00	3120	3194
11-12-80	3:45 am	15	00	3127	3201
	8:45 am	20	00	3134	3208
	1:45 pm	25	00	3144	3218
	6:45 pm	30	00	3151	3225
11-12-80	11:45 pm	35	00	3162	3236
11-13-80	4:45 am	40	00	3169	3243
11-13-80	9:15 am	44	30	3176	3250 Gauge off bottom
11-13-80	9:30 am	44	45	3176	3250 Back to 10,200'
	10:00 am	45	15	3176	3250
	10:30 am	45	45	3176	3250 open choke
	10:45 am	46	00	3088	3162
	11:00 am	46	15	3046	3120
	11:15 am	46	30	3018	3092
11-13-80	11:30 am	46	45	3011	3085 End Rate I
11-13-80	11:45 am	47	00	2940	3014
	12:00 noon	47	15	2919	2993
11-13-80	12:15 pm	47	30	2926	3000 End Rate II
11-13-80	12:30 pm	47	45	2827	2901
	12:45 pm	48	00	2768	2842
11-13-80	1:00 pm	48	15	2757	2831 End Rate III
11-13-80	1:15 pm	48	30	2563	2637
	1:30 pm	48	45	2486	2560
	1:45 pm	49	00	2437	2511
11-13-80	2:00 pm	49	15	2426	2500 End Rate IV, Gauge o End Test.