

CITIES SERVICE COMPANY
 GOVERNMENT "AG" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST &
 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

CONTINUED FROM PRECEEDING PAGE

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,087 FEET</u>	
8-19-80	1:15 PM	72 HRS.	15 MIN.	2814	
	1:30 PM	72	30	3107	
	1:45 PM	72	45	3260	
	2:00 PM	73	00	3370	
	2:15 PM	73	15	3428	
	2:30 PM	73	30	3460	
	2:45 PM	73	45	3474	
	3:00 PM	74	00	3486	
8-19-80	3:30 PM	74	30	3494	
	4:00 PM	75	00	3497	
	4:30 PM	75	30	3497	
	5:00 PM	76	00	3509	
8-19-80	6:00 PM	77	00	3515	
	7:00 PM	78	00	3520	
8-19-80	9:00 PM	80	00	3523	
	11:00 PM	82	00	3526	
8-20-80	1:00 AM	84	00	3535	
	3:00 AM	86	00	3541	
	5:00 AM	88	00	3546	
	7:00 AM	90	00	3552	
8-20-80	9:00 AM	92	00	3555	GAUGE OUT; CHANGE CHARTS
8-20-80	12:15 PM	95	15	3558	GAUGE RETURNED TO 11,087'
	1:00 PM	96	00	3558	OPEN CHOKE; BEGIN 4-POINT
	1:15 PM	96	15	3312	
	1:30 PM	96	30	3188	
	1:45 PM	96	45	3165	
	2:00 PM	97	00	3153	END RATE I
8-20-80	2:15 PM	97	15	2881	
	2:30 PM	97	30	2736	
	2:45 PM	97	45	2667	
	3:00 PM	98	00	2603	END RATE II
8-20-80	3:15 PM	98	15	2357	
	3:30 PM	98	30	2171	
	3:45 PM	98	45	2078	
	4:00 PM	99	00	2000	END RATE III
8-20-80	4:15 PM	99	15	1760	
	4:30 PM	99	30	1650	
	4:45 PM	99	45	1601	
	5:00 PM	100	00	1558	END RATE IV; END 4-POINT; GAUGE OUT; END TEST

NOTE: DEAD WEIGHT READING 8-16-80 PRIOR TO SHUT-IN:

113 PSIG (FLOWING TUBING PRESSURE)