

AMOCO PRODUCTION COMPANY
 FEDERAL "CN" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 AND 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: APRIL 29 to 30, 1982
 TEST DEPTH: 11,250 FEET
 ELEMENT NO: 23882 (0-6400 psi)
 OPERATOR: Tony Barreras

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / HRS.</u>	<u>PSIG @ 11,250 FEET</u>
4-29-82	4:45 P.M.	00 Hrs. 00 Min.	3826 Gauge reached 11,250 Feet
	5:45 P.M.	01 00	3830
4-30-82	12:30 P.M.	19 45	3830
4-30-82	12:30 P.M.	00 Hrs. 00 Min.	3830 Open Choke, Begin Test.
	12:45 P.M.	00 15	3794
	1:00 P.M.	00 30	3785
	1:15 P.M.	00 45	3778
	1:30 P.M.	01 00	3775 End Rate I
	1:45 P.M.	01 15	3749
	2:00 P.M.	01 30	3743
	2:15 P.M.	01 45	3740
	2:30 P.M.	02 00	3740 End Rate II
	2:45 P.M.	02 15	3678
	3:00 P.M.	02 30	3672
	3:15 P.M.	02 45	3666
	3:30 P.M.	03 00	3662 End Rate III
	3:45 P.M.	03 15	3595
	4:00 P.M.	03 30	3588
	4:15 P.M.	03 45	3579
4-30-82	4:30 P.M.	04 00	3569 End Rate IV, End of test.