

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	RECEIVED
2. Name of Operator TXO Production Corp.	APR 28 '89
3. Address of Operator 415 W. Wall, Ste. 900, Midland, TX 79701	C. C. D.
4. Well Location Unit Letter <u>P</u> : <u>660</u> Feet From The <u>South</u> Line and <u>660</u> Feet From The <u>East</u> Line Section <u>19</u> Township <u>21-S</u> Range <u>27-E</u> NMPM <u>Eddy</u> County	8. Well No. 1
9. Pool name or Wildcat La Huerta (Wolfcamp)	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3168' KB 3147' GL	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. MIRU pulling unit. Pressure test annulus to 500# for 15 minutes as per NMOCC rules. Kill well. Release pkr. TOH w/tbg & packer.
2. TIH with hydrostatic bailer and clean off Guiberson packer @ 11,148'. TOH w/bailer.
3. TIH w/on-off tool, sliding sleeve & tbg. Latch onto pkr. Swb backside down and produce Wolfcamp up te annulus.
4. Close sleeve. RU wireline. Latch onto plug. Pressure tubing w/N₂. Equalize plug. POH w/plug. Swab Morrow in.
5. Run packer leakage test.
6. Place both zones on production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tim Goudeau TITLE Drilling Engineer DATE 4/20/89
TYPE OR PRINT NAME Tim Goudeau (915) 682-7992
TELEPHONE NO.

(This space for State Use)

Original Signed By
Mike Williams

APPROVED BY _____ TITLE _____ DATE MAY 4 1989

CONDITIONS OF APPROVAL, IF ANY: