

CITIES SERVICE OIL & GAS CORP.
 GOVERNMENT "AD" NO. 3
 BOTTOM HOLE PRESSURE BUILD-UP TEST AND
 BOTTOM HOLE PRESSURE 4-POINT TEST.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 27 to OCTOBER 4, 1984
 TEST DEPTH: 11,489 FEET
 ELEMENT NO: 34911 (0-6000 PSI)
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 11,489 FEET</u>
10-2-84	9:15 P.M.	05 Hrs. 00 Min.	3503
10-3-84	2:15 A.M.	10 00	3500
	7:15 A.M.	15 00	3491
10-3-84	8:15 A.M.	16 00	3491 gauge out to change charts.
10-3-84	9:00 A.M.		3458 gauge back to 11,489'
	9:15 A.M.	00 Hrs. 00 Min.	3461 Begin 4-Point Test
	9:30 A.M.	00 15	3233
	9:45 A.M.	00 30	3166
	10:00 A.M.	00 45	3153
	10:15 A.M.	01 00	3148 End Rate I
	10:30 A.M.	01 15	3000
	10:45 A.M.	01 30	2943
	11:00 A.M.	01 45	2958
	11:15 A.M.	02 00	2958 End Rate II
	11:30 A.M.	02 15	2761
	11:45 A.M.	02 30	2704
	12:00 Noon	02 45	2683
	12:15 P.M.	03 00	2677 End Rate III
	12:30 P.M.	03 15	2396
	12:45 P.M.	03 30	2326
	1:00 P.M.	03 45	2314
	1:15 P.M.	04 00	2323 End Rate IV
10-3-84	1:15 P.M.	00 Hrs. 00 Min.	2323 gauge back to 11,489
	2:15 P.M.	01 00	3557
	2:30 P.M.	01 15	3587
	2:45 P.M.	01 30	3608
	3:00 P.M.	01 45	3614
	3:15 P.M.	02 00	3617
	4:15 P.M.	03 00	3617
	5:15 P.M.	04 00	3608
	6:15 P.M.	05 00	3602
10-3-84	11:15 P.M.	10 00	3575
10-4-84	4:15 A.M.	15 00	3587
	9:15 A.M.	20 00	3569
10-4-84	1:15 P.M.	24 00	3569 Off Bottom, end of test.