

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM 15003	
2. NAME OF OPERATOR OXY USA Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P.O. Box 50250 Midland, TX. 79710 O. C. D.		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980 FNL 660 FWL Sec 11 (SWNW) T20S R28E		8. FARM OR LEASE NAME Government AB	
14. PERMIT NO. 3001526248		9. WELL NO. 5	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4174'		10. FIELD AND POOL, OR WILDCAT Burton Flat Morrow	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 11 T20S R28E	
		12. COUNTY OR PARISH Eddy	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

REPAIRING WELL

☐
☐
☐
☒

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Set casing & cement

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

TD-3020' Drill 12-1/4" hole to a TD of 3020'. Run 14 jts. 32# and 57 jts. 24# 8-5/8" K-55 ST&C csg. and set @ 3020'. Cement w/ 300 sx Cl H 10% Thickset, 10# Gilsonite 1% CaCl₂ + .25# Celloseal / sx., 1600 sx Cl C 65/35 Pacesetter Lite, 6% Gel, 5# Gilsonite + .25# Celloseal/sx. and 300 sx Cl C w/ 2% CaCl₂ Plug down @ 0715 CST 1/10/90. Circulate 150 sx cmt to pit. WOC Test 8-5/8 csg to 2000#, held OK Drill ahead.
18 hrs.

RECEIVED FOR RECORD

Adm

JAN 11 1990

CARLSBAD, NEW MEXICO

I hereby certify that the foregoing is true and correct

SIGNED

David Stewart

TITLE

Oper. Mgr. - Prod.

(Prepared by David Stewart)

DATE

1/12/90

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side