

8. Testing, Logging, and Coring Programs

A. Coring Program:

None anticipated.

B. Testing Program:

None anticipated.

C. Logging Program:

TD-Surface - GR/LDT/CN, Sonic/DLL/RXO, FMS, RFT

D. Mud Logging Services:

Not required.

9. Abnormal Pressures, Temperatures or Potential Hazards

Possible losses in surface and intermediate hole. Possible sulphur water flow between 1000'-2000'.

10. Anticipated Starting Date

As soon as possible