

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.
----

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Morris R. Antweil		Allen
3. Address of Operator		9. Well No.
Box 2010, Hobbs, New Mexico 88240		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>J</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM		Undesignated
THE <u>East</u> LINE, SECTION <u>31</u> TOWNSHIP <u>22-S</u> RANGE <u>27-E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3187' GL		Eddy

## 16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details; and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to TD 11,825'. Cemented 302 jts. 17#, 20#, and 23# N-80 5-1/2" casing @ 11,825' w/1245 sx cement in 2 stages. DU tool @ 8016' for 2nd. stage. Plug down 6:10 AM 30 Aug. 70. Temperature survey top of cement- 4025'. WOC 24 hrs. Drilled out cement. Tested casing with 2000 psi for 30 mins. with no decline in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>R.M. Williams</u>	TITLE <u>Agent</u>	DATE <u>9-1-70</u>
APPROVED BY <u>W.A. Gussert</u>	TITLE <u>OIL AND GAS INSPECTOR</u>	DATE <u>SEP 1 1970</u>
CONDITIONS OF APPROVAL, IF ANY:		