

### FOUR POINT POTENTIAL TESTS

#### Four Point Potential Test - Morrow Perforations 13,354-13,366'

Flowed 4 hours, 24/64" choke, 6045 MCFGPD, 7 barrels water. FTP 1786#.  
Flowed 2 hours, 22/64" choke, 5666 MCFGPD, 7 barrels water. FTP 1915#.  
Flowed 2 hours, 20/64" choke, 5271 MCFGPD, 6 barrels water. FTP 2103#.  
Flowed 2 hours, 18/64" choke, 4849 MCFGPD, 4 barrels water. FTP 2347#.  
24 hour Calculated Open Flow 8104 MCFGPD.  
No condensate was produced during the test.

#### Four Point Potential Test - Morrow Perforations 13,074-13,366'

Flowed 2 hours, 22/64" choke, 6341 MCFGPD, 3 barrels water. FTP 2126#.  
Flowed 2 hours, 20/64" choke, 6040 MCFGPD, 1 barrel water. FTP 2340#.  
Flowed 2 hours, 18/64" choke, 5430 MCFGPD, 3 barrels water. FTP 2632#.  
Flowed 2 hours, 16/64" choke, 4829 MCFGPD, 1 barrel water. FTP 2900#.  
24 hour Calculated Open Flow 8665 MCFGPD.  
No condensate was produced during the test.

