

COTTON BABY #1
SECTION 34 T22, R31E
EDDY COUNTY, NEW MEXICO

June 3, 1975 Rig up Rigging up 8 hrs. 8 hrs rig up & nipple up.

June 4, 1975 8 hrs. Rig up nipple up & mix mud. 6 hrs. Rig up repair oiler
2 hrs. Picking up collars 6 collars & drilling pipe.
1 hr. pickup 18jts. DP tag Bridge @ 972'
1 hr. Change swivel 3 hrs. Condition mud & circ. & tighten Bolts
on BOP 3 hrs. reaming.

June 5, 1975 ½ hr. pickup DP ½ hr. Clean slips ½ hrs. Pick up DP
1 hr. Circ. @ 3419.41 ½ hr. pick up DP
From 4475' to 4595' in shale 2½ hrs. picking up pipe & one Bridge
4 3/4 hrs. Drilling ½ hr. Tighting rotary chain bearing ½ hr.
6 hrs. Drilling 1 hr. Lay down 10 joints DP 2 hrs. Strap out of
hole.

June 6, 1975 ½ hr. finish trip out TO @ 4623 strap out OK 2 hrs. pick up D.C.
3½ hrs. Go in hole W/Bit #2 Fl From 4623 to 4734 shale lime
3/4 hr. Service Rig 3/4 hr. Washing to bottom 120'. 1½ hrs. Drlg
3/4 hr. Repair 1¼ hr. Drilling From 4734' to 4822' in shale & lime
5 hrs. drilling ½ hr. working on pump 2½ hrs. Drilling

June 7, 1975 From 4822 in lime 8 hrs stuck @ 4822 wait on oil
from 4822' 8 hrs. stuck pipe. From 4822 8 hrs. stuck @ 4822 wait
on oil.

June 8, 1975 From 4822 2½ hrs. wait on oil 1 hr. spot oil-pipe lose @ 2.30
(rig up to spot oil & get pipe lose) 4½ hrs. circ. oil out
Spotted 29 bbl. of oil around drill collars & drill pipe from
4800 to 4049 with 41 bbl of oil in D.P.
From 4822 to 5048 in shale and sand ¼ hr. service rig
3¼ hrs. Drilling ½ hr. pump valve gasket 4 hrs. drilling
From 5048 to 5160' shale & sand 3/4 hr. drilling ¼ hr. pump (gland
packing) 11 hrs. drilling.

June 9, 1975 From 5160 to 5243 Shale & Sand 8 hrs. Drilling W/Bit #2
From 5243 to 5301 1 hr. drilling 3/4 hr. Service rig (repair)
tighting rotary bearing 2½ hrs. drilling ¼ hr low on Fluid to go
through flow line resurve pulled 3½ hrs drilling
From 5301 to 5399 shale & Sand ½ hr. drilling. 1½ hrs. repair J.
shaft chain 3 hrs. drilling ¼ hr. pump (fuel froze) 2¼ drilling
½ hr. pump.

June 10, 1975 Drilling Depth. 5429'.
June 11, 1975 Drilling , Depth. 5747' Drilling 5' per hr.

June 12, 1975 From 5809' to 5809' 1 hr. finish trip out/1½ hr. Run D.C. in hole
1 hr. Cut drilg line 150'. 4½ hrs. go in hole W/B + #3 HTC J-33
From 5809' to 5914' Shale sand 3½ hrs. Trip in hole & Service rig
4½ hrs. Drilling From 5914 to 6014' shale & sand 8 hrs. drilling.

June 13, 1975 From 6014 to 6130' in shale 3½ hrs. drilling W/Bit #3
½ hr. Work on pump 4 hrs. Drilling. From 6130' to 6233' in shale
1½ hr. drilling ½ hr. Service Rig 3/4 hrs. drilling ¼ hr. Pump
valve gasget 2¼ hrs. drilling 3/4 hr. pump 2 hrs. drilling
From 6233' to 6412' in shale & sand 8 hrs. drilling.