b. TYPE OF WELL

## NMOCC COPY

SUBMIT IN PLICATE. (Other inst. reverse side)

ons on

Form approved. Budget Bureau No. 42-R1425.

_	UNITED STATES
~ 111	DEPARTMENT OF THE INTERIOR
inended to	DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

58-015-2208

7. UNIT AGREEMENT NAME

S. FARM OR LEASE NAME

9. WELL NO.

El Paso Federal 29

10. FIELD AND POOL, OR WILDCAT

New Mexico

Wildcat (Morrow)

GEOLOGICAL SURVEY	NM 9551
OD DEDMIT TO DDILL DEEDEN OD DLUG DACK	6. IF INDIAN, ALLOTTEE OR TRIBE NAME

	APPLICATION	FOR	PERMIT	TO	DRILL,	DEEPEN,	OR	PLUG	BACK
1a	. TYPE OF WORK	_							

PODERENE VED PLUG BACK [ DRILL X

WELL OIL OTHER 2. NAME OF OPERATOR

MULTIPLE

HNG Oil Company

3. ADDRESS OF OPERATOR Box 2267, Midland, Texas 79702 ARTEBIA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*)

2427' FNL & 904' FWL At proposed prod. zone

APR 29 1977

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA. U.S. GEOLOGICAL SURVEY Sec. 29, T-24-S, R-27-E 12. COUNTY OR PARISH | 13. STATE

1

14. DISTANCE IN MILES AND DIRECTION FROM NEAREST TOWN OF POST OFFARTESIA, NEW MEXICO 16 miles South of Carlsbad, New Mexico

15. DISTANCE FROM PROPOSED\*

Eddy 16. NO. OF ACRES IN LEASE NO. OF ACRES ASSIGNED TO THIS WELL 320 640 20. ROTARY OR CABLE TOOLS

DISTANCE FROM FROM COMMITTED TO THE CONTROL OF THE 18. DISTANCE FROM PROPOSED LOCATION® TO NEAREST WELL, DRILLING, COMPLETED, OR APPLIED FOR, ON THIS LEASE, FT. 21. ELEVATIONS (Show whether DF, RT, GR, etc.)

19. PROPOSED DEPTH 12,600 None

660

Rotary 22. APPROX. DATE WORK WILL START\* 5-1-77

3359.3' GR 23.

## PROPOSED CASING AND CEMENTING PROGRAM

SIZE OF HOLE	SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	QUANTITY OF CEMENT
12-1/4"	10-3/4"	40.5#	2250	800 sx. circ. cmt. to surf.
8-1/2"	7''	23# to 26#	9200	900 sx. calc. cmt. top @ 5000
6-1/8"	4-1/2" Lnr	13.5#	12,600	300 sx. cmt. top @ 9200'

## PRESSURE CONTROL PROGRAM

Blow-out preventer and annular preventer with choke manifold and drill string safety valve will be installed at 10-3/4" casing point. All equipment will be tested to 3000# W.P.

(Same as above) installed at 7" casing point. All equipment tested to 5000# W.P.

fre it debestion

IN ABOVE SPACE DESCRIBE PROPOSED PROGRAM: If proposal is to deepen or plug back, give data on present productive zone and proposed new productive zone. If proposal is to drill or deepen directionally, give pertinent data on subsurface locations and measured and true vertical depths. Give blowout preventer program, if any.

24. SIGNED Tom Pickering (This space for Federal or State office use)

Adm. Supervisor TITLE

4-28-77 DATE

APPROVAL DATE

\*See Instructions On Reverse Side