

AMOCO PRODUCTION COMPANY
 TELEDYNE 18 No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 & 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

CONTINUED FROM PAGE 1

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,871 FEET</u>
9-19-79	1:30 PM	48 HRS.	15 MIN.	4017
	1:45 PM	48	30	3786
	2:00 PM	48	45	3617
	2:15 PM	49	00	3500 END RATE III
9-19-79	2:30 PM	49	15	3237
	2:45 PM	49	30	3074
	3:00 PM	49	45	2843
	3:15 PM	50	00	2744 END RATE IV; GAUGE OUT; END TEST

CALCULATIONS FOR GRADIENT STOPS

DEPTH	PRESSURE	GRADIENT
000	4309	
11,371	5469	.102
11,771	5630	.402
11,871	5676	.460