

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM-22064

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Last Chance

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28, T-23S, R-24E

12. COUNTY OR PARISH

13. STATE

Eddy

N. M.

1. OIL ☐ GAS ☒ OTHER ☐
WELL ☐ WELL ☒

2. NAME OF OPERATOR

Harvey E. Yates Company ✓

3. ADDRESS OF OPERATOR

P. O. Box 1933, Roswell, N. M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

2280' FSL & 660' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3929.66' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Logs and prod. csq. ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

- 2-6-80 TD 10,775', lime and shale. Ran Schl CNFD, DLL/Rxo logs.
- 2-8-80 TD 10,775'. Ran 246 joints (10781') 5-1/2" OD, 17#, J-55
(5789.14') and N-80 (4992.31'), 8R, LT&C new casing and
set at 10,775' KB. Cemented w/500 Sx HLW w/3/4 of 1% of CFR-2,
and 5# KCL/Sx and 200 Sx Cl H w/0.5% CFR-2, 0.3% Halad-22, 5#
KCL/Sx and 1/4# Flocele/Sx. PD at 11:30 PM 2-7-80. Bumped
plug w/2600 psi. Released float. Held OK.
- 2-9-80 After 12 hours WOC, ran wireline temperature survey. TOC 6410' KB.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE 2-12-80

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE FEB 13 1980