

Saragossa 10 State 1
Section 10-23S-26E
Eddy County

Re-Completion to the Atoka

3/08/02 Set CIBP @ 11,600', dump bailed 35' of cement on top. Perf'd Atoka @ 10,966' – 10,986' 4 SPF. 3-12-02 acidize w/3000 gal 15% NEFE acid w/clay control & 100 ball sealers.

3/13/02 Set CIBP @ 10,920', dump bailed 35' of cement on top. Perf'd Atoka @ 10,796' – 10,800', 10,850' – 10,857' 4 SPF. 3-15-02 acidize w/1500 gal 15% NeFe acid w/clay control, 10% methanol & 75 ball sealers. 3-22-02 frac w/12613 gal YF440-70Q, 5975 gal WF240/CO2, water 18,588 gal, 47791# 20/40 carbolite sand, CO2 818.7 bbl.