

MARALO, INC.  
DECEMBER 22, 1993  
NOTICE OF INTENT TO RECOMPLETE  
PICKETT DRAW FEDERAL #1  
EDDY, NEW MEXICO

9. SWAB BACK LOAD AND EVALUATE. TOH W/TBG & PKR.
10. RU BJ TO FRAC PERFS. 8573 - 8641' W/70,000 GALS 30# SPECTRAFRAC CARRYING 150,000# 16/30 MESH PRE-CURED MESH COATED SAND DOWN CSG AT A RATE OF  $\pm$  40 BPM.
11. TIH W/TBG & PKR. SET @  $\pm$  8500'.
12. SWAF/FLOW BACK WELL AND EVALUATE.
13. IF WELL WILL FLOW, LEAVE FLOWING, OTHERWISE, TOH W/TBG & PKR. TIH W/PUMPING EQUIPMENT. SET PUMPING UNIT AND HANG WELL ON.