
Form 3160-5 (June 1990)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT



1 GI G. 23. Division

FORM APPROVED

1997 JUN -2 A 12: Budget Bureau No. 1004-0135

cISF

SUNDRY NOTICES AND REPORTS ON WELLS BUREAU OF LAND MGMT NM-0503

Do not use this form for proposals to drill or to deepen or reentry to a different pesarvoic. [] I find Alottee or Tribe Name Use "APPLICATION FOR PERMIT" for such proposals	
SUBMIT IN TRIPLICATE	7, If Unit or CA, Agreement Designation
1 Type of Well: OIL GAS	8. Well Name and Number
WELL WELL OTHER	COTTON DRAW UNIT
2. Name of Operator TEXACO EXPLORATION & PRODUCTION INC.	76
3. Address and Telephone No. P.O. Box 2100, Denver Colorado 80201 (303)621	-4851 9. API Well No. 30-015-29252
4. Location of Well (Footage, Sec., T., R., M., or Survey Description)	10. Field and Pool, Exploratory Area
Unit Letter L : 1650 Feet From The SOUTH Line and 660 Feet From The SOUTH Line and 660	rom The COTTON DRAW (BRUSHY CANYON)
Tananchia 25.0 Bases 24.5	11. County or Parish, State
WEST Line Section 1 Township 25-S Range 31-E	EDDY , NEW MEXICO
Check Appropriate Box(s) To Indicate Nature of Notice, Report, or Other Data TYPE OF SUBMISSION TYPE OF ACTION Change of Plans New Construction	
Notice of Intent Plugging Back	Non-Routine Fracturing
Subsequent Report Subsequent Re	Water Shut-Off
Final Abandonment Notice	Conversion to Injection LING LINER Dispose Water
1 OTHER DAIL	(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log Form.)
1. DRILLED 8 1/2 INCH HOLE TO 14.698'. TD @ 3:30 PM 01-27-97. 2. RU SCHLUMBERGER. RAN SONIC/DLL/GR LOG FROM 14698'-12000'. 3. RAN 67 JOINTS 7-5/8' LINER AND INSTALLED LINER HANGER. LOST 45 BBLS MUD. TIH W/LINER TO 11,960'. FILLED PIPE AS FOLLOWS:20 STADI(LOST 38 BBLS),40 STDS(LOST 32 BBLS),60 STDS(NO LOST),80 STDS(GAINED 3 BBLS).95 STDS(NO LOST). 4. DOWELL CEMENTED W/ 700 SACKS CLASS H W/ 2:3 GPS D600, 05 GPS M045, 2% B028, .118 GPS D801, 2% D 065, .1% D153, 35% D066. (15.6 PPG, 1.19 CF/S). PLUG DOWN @ 12:09 PM 02-27-97 5. POSITIVE TEST LINER TOP @ 11656' TO 2000# FOR 30 MINUTES FROM 1:45 AM TO 2:15 AM 03-04-97. 6. CLOSE BYPASS & NEGATIVE TEST LINER TOP @ 11656' TO 3800# FOR 30 MINUTES FROM 3:00 AM TO 3:30 AM 03-04-97. 7. DRILLING 6.5 INCH HOLE. 8. DRILLED 6.5 INCH HOLE TO 16,400'. TD @ 1:30 AM 04-12-97. 9. RU SCHLUMBERGER. RAN GR-BHC-SONIC-CNL-LDT 16371'-14677'. LOG TD 16376'. RAN 16376'. RAN MECHANICAL SIDEWALL CORE. CORED 14930', 14932', 14936', 15112' AND 15114'. REC. 14936' AND 15114'. 19 TOTAL CORES. 04-13-97. 10. MADE SECOND RUN W/ MECHANICAL SIDEWALL CORE. CORED 14933', 14889' 14886', 14882' AND 14873'. 04-14-97. REC CORES @ 14933', 14899', 14886', 14882', 14909' AND 15112'. 04-16-97. 11. RAN CASING AS FOLLOWS: FS(1.70'),2 JTS 5-1/2", 20#, P-110, SLX (SLX(89.46'); FC(1.78')' 47 JTS 5 1/2", 20#, P-110, SLX (2055.84')' 66 JTS 5-1/2", 20#, HCL-80, SLX(2698.68')' XO (.75')'269 JTS 7", 35#,L-80,LTC(11551.79'). RAN A TOTAL OF 16,370', SET @ 16,400'. THREAD LOCKED BTM 3 JTS. NO CENTRALIZERS. 12. PUMPED 450 BBLS INHIBITED 10# BRINE, 20 BBLS FRESH WATER, 240 SX H W/.4% D156,.4% D65,.2% D46, & 1 GPS D801 PLUGGED DOWN @ 10:00 PM MDT. 04-19-97.	
14 I hereby certify that the foregoing is true and correct SIGNATURE C. P. Bescham SRCH TITLE Eng. Assistant. TYPE OR PRINT NAME Sheilla D. Reed-High (This space for Federal or State office use) APPROVED CONDITIONS OF APPROVAL, IF ANY:TITLE	DATE 4/23/97