(SUBMIT IN TRIPLICATE)

DEPARTMENT OF THE INTERIOR 1966 GEOLOGICAL SURVEY

Unit Poker Lake

0. C. C. ARTESIA. OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHUT-OFF NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL NOTICE OF INTENTION TO SHOOT OR ACIDIZE NOTICE OF INTENTION TO PULL OR ALTER CASING NOTICE OF INTENTION TO ABANDON WELL

SUBSEQUENT REPORT OF WATER SHUT-OFF SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR SUBSEQUENT REPORT OF ABANDONMENT S IPPLEMENTARY WELL HISTORY

CHOCTAW PROD. CO. - Shugart Federal

Well No. 1

is located 1980 ft from

in and 1980 ft. from

NW Sec. 12

Wildcat

The elevation of the derrick floor above sea level is 3370 ft. is 3371. Ground level elevation

KDB Elevation (Measurement Datum) is 3363.

DETAILS OF WORK

w sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementally other important proposed work) Tested 8-5/8" OD casing to 600 psi; held. Drilled plug 2:45 p.m. 9-17-65. Drilled 7-7/8" hole to 4100'. Maximum deviation 5° at 3544 and 3605. Base of salt 3868. Cored 4100-4150 and 4150-4200. Had scattered show 4129-4135. Ran gamma ray - acoustic log; ran straddle DST 4123-4135, recovering 330' salt water. Ran open-ended drill pipe; spotted plugs as follows: AMOUNT REG. DEPTH CALCULATED STURRY WETCHT

PLUG NO.	NEAT CEMENT	SPOTTED	TOP (8" HOLE)	LBS./ GAL.	REMARKS
1	50	4150	3993	15.6	
2	50	2550	2393	15.4	
3	5 0	890	733	15.2	
4	50	390	233	15.6	Finished 3:00 p.m. MST
					0.0/ /# "

On 10-1-65, cemented the top of the casing with 15 sx.; installed a 42" OD pipe marker 4' above ground level, stencilled "Choctaw - Shugart Federal #1, 1980' FNL & 1980' FWL Sec. 1211 Sinds (read that this plan of work must receive approval in writing by the Lee Special Lurves before operations may be commenced

CHOCTAW PRODUCTION COMPANY

815 Throckmorton Street

Pt. Worth, Texas 76102

Engineer

Litle

GPC 9 18 50 7