

Sundry Notices and Reports on Wells

Date **APR 14 2004**



San Juan Division - Intranet Well Information System (DIMS)

Friday, April 2, 20

--Logon--	--By Date--	--By Well--	--By AFE--	--By Rig--
--Printouts--	--Production Notes--	--Accountability--	--Safety--	
	--Other--	API Units		

[Export to Excel](#)

Operations Detail Report for: SAN JUAN 32-9 UNIT #228 LOE WORK

[Entire Well / All Events](#)

[Time Breakdown Summary](#)

DAY	FROM	TO	HRS	DEPTH (ft)	PHASE	CODES	OPERATION
1 (LWK)	03/11/2004 12:30	13:30	1.00		PREWRK	MIMO a	ROAD RIG AND CREW TO LOCATION
1 (LWK)	03/11/2004 13:30	13:45	0.25		PREWRK	SAFE a	SAFETY MEETING - ENVIRONMENTAL, KEEP LIQUIDS OFF GROUND, MUST BE CONTAINED ON LOCATION, 5 CREW, 2 COOKS, RIG SUPERVISOR
1 (LWK)	03/11/2004 13:45	14:15	0.50		MIRU	RURD a	SPOT RIG, RIG UP RIG.
1 (LWK)	03/11/2004 14:15	14:45	0.50		OBJECT	NUND a	NIPPLE UP FLOWBACK TANK, BLOW WELL TO FLOWBACK AND PRODUCTION TANKS, LOT OF VOLUME, BLEED DOWN
1 (LWK)	03/11/2004 14:45	15:45	1.00		OBJECT	NUND a	NIPPLE DOWN WELLHEAD, NUBOP, RIG UP FLOOR
1 (LWK)	03/11/2004 15:45	16:00	0.25		OBJECT	PULD a	PULL DONUT, WHEN WE PULLED UP TO REMOVE DONUT WELL CAME ALIVE, SCREAMING THRU 3" LINE TO FLOWBACK AND 2" LINE TO PRODUCTION TANKS, COAL AND WATER,) ACTED LIKE A BRIDGE CAME LOOSE.
1 (LWK)	03/11/2004 16:00	17:30	1.50		OBJECT	TRIP a	TOOH W/TUBING, 10 STANDS OUT, STARTED FLOWING HEAVY SOAP UP TUBING, 72 JOINTS OUT, HEAVY SCALE, HAD TO BREAK OFF SCALE SO WE COULD LATCH AND UNLATCH ELEVATORS, BLEW LAST JOINT OUT OF WELL, KEEPS GETTING STRONGER
1 (LWK)	03/11/2004 17:30	18:00	0.50		OBJECT	SHDN a	LOCK RAMS, WINTERIZE PUMP, SECURE RIG SDTM 3-15-2004 LET LEASE OPERATOR KNOW HOW STRONG WELL IS NOW, WE WILL PUT WELL DOWN LINE OVER WEEKEND AND SEE WHAT HAPPENS, UP TO 1.5 MILLION WITHOUT

								COMPRESSOR WHEN LEAVING LOC.
2 (LWK)	03/15/2004 06:00	07:00	1.00		PREWRK	MIMO a	N	ROAD CREW TO LOC., WARM UP & SERVICE RIG
2 (LWK)	03/15/2004 07:00	07:15	0.25		PREWRK	SAFE a	N	SAFETY MEETING - BAILING, TIGHTENING FLANGES WITH HAMMER, WEAR EYE PROTECTION, 4 CREW, RIG SUPERV.
2 (LWK)	03/15/2004 07:15	08:00	0.75		OBJECT	RURD a	N	RIG UP BAILER, NEW BAILER, HAD TO PUT TOGETHER
2 (LWK)	03/15/2004 08:00	09:30	1.50		CLEAN	COUT a	N	BAIL ON WELL, FIRST RUN, 1 QUART, 2ND RUN 1 PINT, MADE DECISION TO HALT OPERATION, TUBING WAS LANDED @3383, 25' OF RATHOLE, (3408), BOTTOM PERF IS 3389, 19' OF RATHOLE BELOW BOTTOM PERF
2 (LWK)	03/15/2004 09:30	10:15	0.75		OBJECT	RURD a	N	RIG DOWN BAILER, PUT BACK ON TRAILER, NIPPLE DOWN FLANGE, NIPPLE UP STRIPPING HEAD.
2 (LWK)	03/15/2004 10:15	11:00	0.75		OBJECT	TRIP a	N	TIH W/PRODUCTION STRING CONSISTING OF: 1 - 2.375 SEATING NIPPLE (USED EXP CHK ON BOTTOM 1 - JOINT 2.375 EUE J-55 4.7# EUE TUBING 1 - 2.375 PUP JOINT (2') 103 - 2.375 EUE J-55 4.7# TUBING LAND @ 3383.67, SN 3383, FILL @ 3308, PERFS, 3172-3389, PBTD 3421, LINER TOP 3036, 5 1/2" 15.5 # LINER,
2 (LWK)	03/15/2004 11:00	12:30	1.50		OBJECT	NUND a	N	RIG DOWN FLOOR, NIPPLE DOWN BLOW OUT PREVENTER, NIPPLE UP WELLHEAD (HAD TO USE BOOMERS, BLOCKS, WINCH, PICKUP TO GET PIPING TO LINE UP, TERRIBLE JOB OF LINING UP WHEN ASSEMBLED. START COMPRESSOR, PUT DOWN LINE
2 (LWK)	03/15/2004 12:30	14:00	1.50		OBJECT	RURD a	N	RIG DOWN RIG, WORK ON STEERING, U-BOLTS GOOFED UP, WILL PUT IN TOMORROW AM. RELEASE RIG @ 1400 HOURS, START COMPR. PUT DOWN LINE, WILL MOVE TO SEYMOUR 720 AM 3-16-02 MOVE ON LOCATION, PULL UP ON TUBING, WELL CAME ALIVE, BRIDGE DOWNHOLE??, TOOH W/TUBING, TIH W/SANDLINE BAILER, BAIL, TIH WITH TUBING, LAND IN SAME PLACE CLEANUP ALL SPILLS AND TRASH AM