



## Additional data for EC transaction #32468 that would not fit on the form

### 32. Additional remarks, continued

collar. Plug down @ 1445 hrs on 6/15/04. ND BOP. WOC. NU BOP for air drilling. PT casing, blind rams and manifold to 1500 psi for 30 minutes @ 0000 hrs 6/16/04. OK.

6/15/04 RIH w/6-1/4" bit & tagged cement @ 2976'. Drilled cement & stage tool, cement & shoe. Drilled formation to 7895' (TD). TD reached 6/18/04. Circ. hole. RIH w/4-1/2", J-55 casing (46 jts - 11.6# & 139 jts 10.5#) & set @ 7892'. RU to cement. Pumped 9 sx Scavenger cement. Tailed w/278 sx (494.8 cf - 88 bbls cf) Premium Lite HS FM w/.25#/sx cello-flake, .3% CD-32, 6.25#/sx LCM-1 & 1% FL-52. Displaced w/FW. Bumped plug @ 0250 hrs. Float-OK. ND BOP, RD & released rig @ 0600 hrs 6/18/04. The casing PT will be conducted by the completion rig before completion begins. Will show casing PT & TOC on next report.