

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

FORM APPROVED  
OMB No. 1004-0135  
Expires November 30, 2000

**SUNDRY NOTICES AND REPORTS ON WELLS**  
*Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.*

**SUBMIT IN TRIPLICATE - Other instructions on reverse side**

1. Type of Well  
☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator  
ConocoPhillips Co.

3a. Address  
P.O. Box 2197, WL3-6085 Houston Tx 77252

3b. Phone No. (include area code)  
(832)486-2463

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)  
Sec 23 T30N R5W NENE 1045FNL 1081FEL

5. Lease Serial No.

NMSF078738

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

San Juan 30-5 Unit #249

9. API Well No.

30-039-25972

10. Field and Pool, or Exploratory Area

Basin Fruitland Coal

11. County or Parish, State

Rio Arriba

NM

**12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA**

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/ Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other <u>Tubing Change</u>
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

2.375" tubing was pulled from well and replaced with 3.5" tubing that now lands @ 3448' KB. Daily summary report attached.

2005 NOV 25 AM 11:00  
RECEIVED  
OTO FARMINGTON



14. I hereby certify that the foregoing is true and correct

Name (Printed/Typed)

Christina Gustartis

Title

Regulatory Specialist

Signature

*Chris Gustartis*

Date

11/22/2005

ACCEPTED FOR RECORD

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

NOV 29 2005

Approved by

Title

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

FARMINGTON FIELD OFFICE  
BY *[Signature]*

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on reverse)

NMOC

**Optimization, 10/6/2005 00:00**

API/Bottom UWI 300392597200	County RIO ARRIBA	State/Province NEW MEXICO	Surface Legal Location NMPM-30N-05W-23-A	N/S Dist (ft) 1,044.95	N/S Ref N	E/W Dist (ft) 1,081.04	E/W Ref E
Ground Elevation (ft) 6,737.00	Latitude (DMS) 0° 0' 0" N	Longitude (DMS) 0° 0' 0" E	Spud Date 9/20/1998	Rig Release Date 9/24/1998			

**10/6/2005 07:00 - 10/6/2005 15:00**
**Last 24hr Summary**

Safety meeting. Rig down and move all equipment. Spot equipment in on new location. Move rig part way to location.

**10/7/2005 07:00 - 10/7/2005 15:30**
**Last 24hr Summary**

Safety meeting. Move rig part way to location. Mechanical problems. Get repairs made. Take rig on to location. Rig up. Shut down.

**10/10/2005 07:00 - 10/10/2005 00:00**
**Last 24hr Summary**

Weather delay.

**10/11/2005 00:00 - 10/11/2005 00:00**
**Last 24hr Summary**

Weather delay.

**10/12/2005 07:30 - 10/12/2005 16:30**
**Last 24hr Summary**

Safety meeting. Rig up blow down lines. Blow well down. Nd well head. Nu bop. Rig up floor. Test bop. Pull tubing hanger. Run in and tag @ 3460'. Safety meeting. Tally out with 2 3/8 tubing laying down. Pulled out 3425.26' (108 jts.) (NOTE no tubing leak was found) Change over handling tools and bop for 3 1/2 tubing. Secure location and shut down.

**10/13/2005 07:30 - 10/13/2005 16:30**
**Last 24hr Summary**

Safety meeting. Move 2 3/8 tubing out. Move 3 1/2" tubing and float in. Blow well down. Pick up and tally in with 3 1/2" tubing. Drift tubing going in. Run 2.75 ID X 1.2' FL4S F - nipple with mule shoe bottom with wireline retrievable plug, 5 jts. of 3 1/2" FL4S tubing, 3 1/2" X .35 FL4S crossover and 105 jts. of 3 1/2" eue tubing. (3304') Four jts. that would not drift. Order replacement tubing for tomorrow am delivery. Secure location & shut down. Chain up rig for moving.

**10/14/2005 07:30 - 10/14/2005 15:30**
**Last 24hr Summary**

Safety meeting. Drift in with 4 jts. and land tubing @ 3448' kb with 109 total jts. Rig down floor. Nd bop and nu wellhead. Rig up Expert Downhole and try to pull retrievable plug. Could not pull plug. Secure location and shut down. Bring 3 1/2 swab equipment monday. Blow the well around and/or swab to clean up plug.

**10/17/2005 07:30 - 10/15/2005 13:00**
**Last 24hr Summary**

Safety meeting. Rig up Expert Downhole. After several attempts fished and pulled retrievable plug from F - nipple. Check roads to next location. Rig down all equipment. Rig down and move.