

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTFORM APPROVED
OMB No. 1004-0137
Expires: March 31, 2007

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side.

1. Type of Well ☐ Oil Well ☒ Gas Well ☐ Other2. Name of Operator
ConocoPhillips Co.

3a. Address P.O. Box 2197, WL3-6085 Houston Tx 77252 3b. Phone No. (include area code) (832)486-2463

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
Sec 17 T25N R4W SWNE 1800FNL 1795FEL

5. Lease Serial No.

JIC 64

6. If Indian, Allottee or Tribe Name

Jicarilla

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

Jicarilla BR E #16

9. API Well No.

30-039-06014

10. Field and Pool, or Exploratory Area

Blanco PC South

11. County or Parish, State

Rio Arriba
NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

ConocoPhillips plugged and abandoned this well effective 1/19/2006. Daily summary report is attached.

2006 FEB 6 AM 11 45
RECEIVED
070 FARMINGTON NM14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Christina Gustartis

Title Regulatory Specialist

Signature

Date 02/03/2006

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

FEB 13 2006

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

FARMINGTON FIELD OFFICE

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

NMOCD

8

Inactivate, 1/6/2006 08:00

API/Bottom UWI	County	State/Province	Surface Legal Location	N/S Dist (ft)	N/S Ref	E/W Dist (ft)	E/W Ref
300390601400	RIO ARRIBA	NEW MEXICO	NMPM-25N-04W-17-G	1,800.00	N	1,795.00	E
Ground Elevation (ft)	Latitude (DMS)	Longitude (DMS)	Spud Date	Rig Release Date			
7,459.00	36° 24' 6.696" N	107° 16' 19.2" W	6/15/1960				

1/6/2006 08:00 - 1/6/2006 16:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. ROAD RIG & E4QUIP TO LOC & SPOT @ EDGE OF LOC. WAIT ON ANCHORS TO BE SET. SDFN.

1/9/2006 08:00 - 1/9/2006 16:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS. 80# ON CSG. RU BLOW DOWN LINES & BLOW DOWN WELL. RU WIRELINE. RIH & SET CIBP @ 3804'. RD WIRELINE.SIW. WAIT ON ONE CALL TO SET ANCHORS. SECURE, SDFN.

1/10/2006 07:30 - 1/10/2006 17:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS, 0#. RU RIG. ND WH. NU BOP & TEST. RU FLOOR. X-OVER TO 1 1/4" TOOLS. TALLY & PU PLUGGING SUB & 1 1/4" IJ TBG & TAG CIBP @ 3804'. LOAD & CIRC CSG CLEAN. ATT TO PRESS TEST TO 500#. FAILED. BLED TO 0# IN 3 MIN. PUMP PLUG #1 W/ 10 SX, 13.2 CU/FT, TYPE III CMT @ 14.8 PPG. LD 3 JTS TO 3708' & REV CSG CLEAN. PLUG 3804'-3708'. LD 1 JT. STAND BACK 56 STDS. SIW, WOC. SECURE, SDFN.

1/11/2006 07:30 - 1/11/2006 17:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS, 0#. RU LINES & PUMP TRUCK. OPEN WELL. LOAD & PRESS TEST CSG. FAILED. BLED FROM 500# TO 0# IN 3 MIN. RU WIRELINE, RIH & TAG TOC @ 3704'. PERF @ 3695' W/ 2 SHOTS 1 11/16" BIWIRE. POOH & RD WIRELINE. ATT TO ESTAB RATE. COULD NOT ESTAB RATE. HAD SAME CSG LEAK AS BEFORE. WAIT ON ORDERS FROM STEVE MASON W/ BLM. APPRV'D TO PUMP INSIDE PLUG TO COVER FRUITLAND & PERF @ 3592' & ATT TO ESTAB RATE. TIH TO W/ TBG TO 3695'. LOAD CSG. PUMP PLUG #2 W/ 10 SX, 13.2 CU/FT, TYPE III CMT @ 14.8 PPG. LD TBG TO 3592' & REVERSE CSG CLEAN. PLUG 3695'-3592'. TOH W/ TBG, SIW & WOC AS REQUIRED BY BLM. DRAIN UP, SECURE,, SDFN.

1/12/2006 07:30 - 1/12/2006 15:30

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS, 0#. RU LINES & PUMP TRK. LOAD & ATT TO PRESS TEST CSG TO 500#. FAILED. BLED TO 0# IN 2 1/2 MIN. RU WIRELINE, RIH & TAG TOC @ 3596'. PERF @ 3592' W/ 2- 1 11/16 BI WIRES. ESTAB RATE @ 1 BBL IN 1 1/2 MIN @ 1000#. PUMPED 10 BBLS. CALLED B HAMMOND W/ BLM & DECIDED TO SET CMT RET @ 3556' & ATT TO ESTAB RATE. RIH W/ WIRELINE & SET CMT RET @ 3556'. PU STINGER & TIH W/ 35 STDS. WIND CAME UP. SHUT DOWN & WAIT FOR IT TO DIE DOWN. WIND INCREASED. SECURE WELL, SDFN.

1/13/2006 07:30 - 1/13/2006 17:45

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS, 0#. RU LINES & PUMP TRK. FINISH TIH W/ TBG. STING IN. STING OUT, LOAD & ATT TO PRESS TEST CSG. FAILED. 500#-0# IN 3 MIN. ESTAB RATE @ 1/2 BPM @ 1000#. PUMP PLUG #3 W/ 232 SX, 306.24 CU/FT, TYPE III CMT @ 14.8 PPG, 3592'-3215'. EST TOC W/ REQUIRED EXCESS 3150'. PUMPED 221 SX OUTSIDE CSG, 1 SX UNDER CMT RET & 12 SX ON TOP. CSG STARTED COMMUNICATING @ ABOUT 100SX IN. SHUT CSG IN TO FINISH SQUEEZE. OPENED CSG TO PUMP PLUG ABOVE CMT RET. LD TBG TO 2154'. & REVERSE OUT. LD TBG TO 1890', STD BACK 29 STDS & LD STINGER. RU WIRELINE, RIH & PERF @ 1980' W/ 2- 1 11/16" BI-WIRE. POOH. RIH & SET CMT RET @ 1930'. TIH W/ TBG & STING INTO CMT RET. STING OUT, LOAD CSG & ATT TO PRESS TEST. FAILED. 500#-0# IN 3 MIN. STING IN & ESTAB RATE @ 1/2 BPM @ 800#. PUMP PLUG #4 W/ 67 SX, 88.44 CU/FT, TYPE III CMT @ 14.8 PPG, 1980'-1880'. EST TOC W/ REQUIRED EXCESS 1681'. PUMPED 59 SX OUTSIDE CSG, 2 SX UNDER CMT RET & 6 SX ON TOP. LD ALL TBG. SIW, SECURE, SDFN.

1/16/2006 07:30 - 1/16/2006 15:00

Last 24hr Summary

HELD SAFETY MEETING W/ ALL PERSONNEL ON LOCATION. CK PRESS, 0#. RU LINES & PUMP TRK. OPEN WELL. LOAD CSG & ATT TO PRESS TEST. FAILED. 500#-0# IN 3 MIN. RU WIRELINE. RIH & TAG TOC @ 1467'. PERF @ 173' W/ 2- 1 11/16 BI-WIRES. ATT TO ESTAB CIRC OUT BH. PUMPED 15 BBLS @ 1 BPM @ 300# W/ NO CIRC OR BLOW OUT BH. HOOK UP TO BH. PUMPED 1 1/2 BBLS, PRESS TO 500# & HELD. APPV'D BY BLM TO PERF @ 50' & ATT TO CIRC. PERF @ 50' W/ 2- 1 11/16 BI-WIRES & ESTAB CIRC OUT BH. TIH W/ TBG TO 224'. PUMP PLUG #5, SURF PLUG, W 40 SX, 52.8 CU/FT, TYPE III CMT @ 14.8 PPG. CIRC GOOD CMT OUT CSG & BH 224'-SURF. LD ALL TBG' HOOK UP TO CSG & SQUEEZE 27 MORE SX. SIW W/ 500#. WASH UP TBG & EQUIP. RD FLOOR & PUMP TRK. ND BOP. DIG OUT & CUT OFF WH. TOP OFF & INSTALL DRY HOLE MARKER W/ 20 SX TYPE III CMT @ 14.8 PPG. RD RIG. CUT OFF ANCHORS, MOL.

1/19/2006 00:00 - 1/19/2006 00:00

Last 24hr Summary

CLOSED EARTH PIT LOCATED 50' NE OF DRY HOLE MARKER. FINAL REPORT.