

Pure Resources, Inc.

Well History

RINCON UNIT #128R - 76.82% WI From 1/1/1920 through 9/26/2003

Well Name RINCON UNIT #128R - 76.82% WI

Lease Well 521351-128R

State: NM

County: RIO ARRIBA

Activity Date 9/4/2003

Type of Report: DRILLING

INITIAL REPORT

Description WAITING ON CMT.

Times	Hours	Remarks
	9.00	MIRU AZTEC WELL SERVICE RIG #545. SAFETY MTG. DRLG RAT & MOUSE HOLES.
	5.75	DRLG 12-1/4" HOLE F/ 15-212' W/ ALL WT, 85-120 RPM, SPUD MUD, 250 GPM, 550 PSI.
	0.25	WLS @ 172' - 1/2 DEG.
	3.00	DRLG 12-1/4" HOLE F/ 212-390' W/ ALL WT, 120 RPM, 333 GPM, 800 PSI, SPUD MUD.
	0.50	CIRC HOLE CLEAN.
	0.25	WLS @ 367' - 1 DEG.
	0.75	POH TO RUN 9-5/8" CSG.
	1.25	SAFETY MTG. RU & RUN 9 JTS (368') 9-5/8" CSG. SET @ 386', INSERT @ 343'.
	1.75	SAFETY MTG. PUMP 225 SX "B" W/ 2% CACL2, .25% CELLOFLAKE. DISPLACE W/ 27.5 BBLs. CIRC 29 BBLs GOOD CMT TO PIT. PD @ 4:30 A.M.
	1.50	WAITING ON CMT.
		MAN HRS 283.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$52,314	\$52,314	\$640,830	1030064	390	375	8.9	

Activity Date 9/5/2003

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	2.50	WAITING ON CMT.
	4.00	BREAK OUT LANDING JT. INSTALL CSG HEAD, NU BOPE.
	2.00	TEST CSG, RAMS, CHOKE, KELLY COCK & SAFETY VALVE TO 600 PSI FOR 30 MIN.
	1.00	MU BHA & TIH. TAG CMT @ 337'.
	1.00	DRLG OUT PLUG & CMT.
	3.50	DRLG 8-3/4" HOLE F/ 390-891' W/ 25-40K, 65-70 RPM, 800 PSI, 290-333 GPM, WATER & POLY.
	0.25	WLS @ 851' - 1/2 DEG.
	5.50	DRLG 8-3/4" HOLE F/ 891-1382' W/ 25-40K, 85-90 RPM, 850 PSI, 333 GPM, WATER & POLY.
	0.25	1/2 DEG @ 1342'.
	4.00	DRLG 8-3/4" HOLE F/ 1382-1750' W/ 40-45K, 85-90 RPM, 850 PSI, 333 GPM, WATER & POLY.
		MAN HRS 204.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$17,890	\$70,204	\$640,830	1030064	1750	1360	8.4	

Activity Date 9/6/2003

Type of Report: DRILLING

PROGRESS REPORT

Description RU & RUN 7" CSG.

Times	Hours	Remarks
	1.25	DRLG 8-3/4" HOLE F/ 1750-1877' W/ 40-45K, 85-90 RPM, 850 PSI, 333 GPM, WATER & POLY.
	0.50	WLS @ 1837' - 1-3/4 DEG.
	1.00	DRLG 8-3/4" HOLE F/ 1877-1972' W/ 40-45K, 85-90 RPM, 850 PSI, 333 GPM, WATER & POLY.
	1.25	REPACK SWIVEL - RIG REPAIR.
	5.75	DRLG 8-3/4" HOLE F/ 1972-2376' W/ 30-45K, 60-90 RPM, 850 PSI, 333 GPM, WATER & POLY.
	0.50	WLS @ 2336' - 1-1/4 DEG.
	7.75	DRLG 9-3/4" HOLE F/ 2376-2863' W/ 30-45K, 60-90 RPM, 850 PSI, 333 GPM. MUD UP @ 2500.
	1.00	CIRC HOLE CLEAN.
	0.25	WLS @ 2823' - 3/4 DEG.
	3.25	PH, LD DC'S.
	1.50	SAFETY MTG. RU & RUN 7" CSG.
		MAN HRS 174.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$22,236	\$92,440	\$640,830	1030064	2863	1113	9.0	

Activity Date 9/7/2003

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	2.25	RUN 69 JTS (2844') 7" 20# STC CSG. SET @ 2858'. TOP RC @ 2813'.
	1.00	CIRC HOLE CLEAN.
	1.25	SAFETY MTG. RU & CMT W/ BJ SERVICES. LEAD: 325 SX (686 FT3) @ 12.1 PPG @ 5 BPM @ 275 PSI. TAIL W/ 80 SX (111 FT3) @ 14.6 PPG @ 5 BPM @ 85 PSI. DROP PLUG. DISPLACE W/ 113.9 BW @ 5 BPM @ 875 PSI. BUMP PLUG TO 1525 PSI. PD @ 10:00. CIRC 25 BBLs GOOD CMT TO PIT.
	6.00	WAITING ON CMT. RU TO AIR DRILL.
	2.00	TEST CSG, BLIND RAMS, CHOKE & AIR LINE & MANIFOLD TO 1500 PSI.
	1.00	TEST HAMMER. PU BHA & TIH TO 2813'.
	0.50	TEST CSG, PIPE RAMS, KELLY, SAFETY VALVE TO 1500 PSI.
	0.50	UNLOAD HOLE. EST MIST RATE.
	1.50	DRLG CMT, PLUG, FC, CMT, SHOE TO 2863'. DRY UP HOLE.
	4.25	DRLG 6-1/4" HOLE W/ HAMMER F/ 2863-3415', 2-4K, 45 RPM, 410 PSI, 1600 SCFM.
	0.25	RIG SERVICE.
	3.50	DRLG 6-1/4" HOLE W/ HAMMER F/ 3415-3867', 2-4K, 45 RPM, 100 PSI, 1600 SCFM.
		MAN HRS 242.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$50,678	\$143,118	\$640,830	1030064	3867	1004		

Activity Date 9/8/2003

Type of Report: DRILLING

PROGRESS REPORT

Description DRLG.

Times	Hours	Remarks
	2.50	DRLG 6-1/8" HOLE W/ HAMMER F/ 3867-4223' W/ 2-4K, 45 RPM (AVG 142 FPH).
	0.25	SERVICE RIG. FUNCTION PIPE RAMS.
	2.25	DRLG 6-1/8" HOLE W/ HAMMER F/ 4223-4507' W/ 2-4K, 45 RPM (AVG 126.2 FPH).
	0.25	TIGHTEN TURN BUCKLE (BOP).
	6.00	DRLG 6-1/8" HOLE W/ HAMMER F/ 4507-5219' W/ 2-4K, 45 RPM (AVG 118.6 FPH).
	0.25	SERVICE RIG.
	6.50	DRLG 6-1/8" HOLE W/ HAMMER F/ 5219-5894' W/ 2-4K, 45 RPM (AVG 103.8 FPH).
	0.25	SERVICE RIG.
	5.75	DRLG 6-1/8" HOLE W/ HAMMER F/ 5894-6664' W/ 2-4K, 45 RPM (AVG 133.9 FPH).
		MAN HRS 282.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$20,877	\$163,995	\$640,830	1030064	6664	2797		

Activity Date 9/9/2003
Description LD DP.

Type of Report: DRILLING

PROGRESS REPORT

Times	Hours	Remarks
	10.00	DRLG 6-1/8" HOLE W/ HAMMER F/ 6664-7684' W/ 2-4K, 45 RPM (AVG 102 FPH).
	1.25	CIRC - WAITING ON ORDERS.
	4.50	TOH W/ HAMMER.
	0.50	CHANGE BITS. FUNCTION BLINDS. SERVICE RIG.
	3.50	TIH W/ BIT #4.
	0.25	SERVICE RIG.
	0.75	BREAK CIRC, REAM F/ 7675-7684'.
	1.50	DRLG 6-1/8" HOLE F/ 7684-7711' W/ 15K, 60 RPM (AVG 18 FPH).
	1.00	BLOW HOLE.
	0.75	LD DP.
		MAN HRS 228.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$17,386	\$181,381	\$640,830	1030064	7711	1047		

Activity Date 9/10/2003
Description CLEAN PITS.

Type of Report: DRILLING

FINAL REPORT

Times	Hours	Remarks
	4.25	LD DP.
	1.00	SAFETY MTG. RU CSG CREW, CHANGE RAMS.
	4.00	RUN 183 JTS (7721.79') 4-1/2" 11.6# I-80 LT&C CSG. LAND @ 7710', FLOAT COLLAR @ 7664.8'.
	0.75	RU, BLOW HOLE.
	1.00	SAFETY MTG. RU BJ. TEST LINES TO 4000 PSI. PUMP 20 BBLS CHEMICAL WASH, 10 BW. CMT W/ PREM LITE HS FM, 3% R-3, 2% BWOW KCL, .25 PPS CELLOFLAKE, .3% CD-32, 5 PPS LCM-1. 85 SX MIXED 11.9 PPG, 2.37 CU/FT, 12.71 GL/WTR. 525 SX MIXED 12.5 PPG, 2.02 CU/FT, 10.11 GL/WTR.
	4.00	ND BOP, SET SLIPS ON 4-1/2" CSG 75K. CLEAN PITS.

Daily Cost	Cum Cost	AFE Amount	AFE #	Current Depth	Ftg Made	Mud Wt.	
\$70,269	\$251,650	\$640,830	1030064	7711			

Activity Date 9/17/2003
Description SDON.

Type of Report: COMPLETION

INITIAL REPORT

Times	Hours	Remarks
		MIRU AZTEC WELL SERVICE RIG #544. NU BOP. PU & RIH W/ 3-7/8" ON 2-3/8" TBG, INC. SDON. MAN HRS 60.

Daily Cost	Cum Cost	AFE Amount	AFE #		
\$4,400	\$256,050	\$640,830	1030064		

Activity Date 9/18/2003
Description RDMO.

Type of Report: COMPLETION

PROGRESS REPORT

Times	Hours	Remarks
		ND BOP. RDMO AZTEC WS RIG #544. MAN HRS 60.

Daily Cost	Cum Cost	AFE Amount	AFE #		
\$4,100	\$260,150	\$640,830	1030064		

Activity Date 9/19/2003
Description RD LOGGERS.

Type of Report: COMPLETION

PROGRESS REPORT

Times	Hours	Remarks
		MIRU SCHLUMBERGER. RU & RUN TDT LOG F/ WLTD 7708' TO 2858', GR - 1000'. RD LOGGERS. MAN HRS 18.

Daily Cost	Cum Cost	AFE Amount	AFE #		
\$6,400	\$266,550	\$640,830	1030064		

**TUBING BREAKDOWN AS OF
ROD BREAKDOWN AS OF
FAILURES AS OF**

CASING HISTORY REPORT

SURFACE LEVEL

Location 660' FSL, 2465' FWL, SEC 28, T27N, R6W

TD Date 9/4/2003

TD Hole Time

Total Depth: 390

Hole Size: 12-1/4"

<u>Joints Ran</u>	<u>Joint Description</u>	<u>Total Footage</u>	<u>Running Ftg.</u>
	CSG HEAD	2.00	2.00
	SAWTOOTH COLLAR	1.00	3.00
1	9-5/8" 32.3# H-40 STC CSG	43.55	46.55
	INSERT FLOAT	0.00	46.55
8	9-5/8" 32.3# H-40 STC CSG	324.34	370.89
	KB	15.00	385.89

9 Total Joints Ran

385.89

Cemented as follows:

Top Cement:

Stage 1 - 225 SX "B" W/ 2% CACL2, .25% CELLOFLAKE. (YLD:, WT:)

Comments

1st INTERMEDIATE LEVEL

Location 660' FSL, 2465' FWL, SEC 28, T27N, R6W

TD Date 9/6/2003

TD Hole Time

Total Depth: 2863

Hole Size: 8-3/4"

<u>Joints Ran</u>	<u>Joint Description</u>	<u>Total Footage</u>	<u>Running Ftg.</u>
1	7" 20# J-55 STC CSG	41.77	41.77
	MANDREL	0.50	42.27
	FLOAT COLLAR	1.00	43.27
	SAWTOOTH COLLAR	1.00	44.27
68	7" 20# J-55 STC CSG	2798.44	2842.71
	FLOAT COLLAR	1.00	2843.71
	KB	15.00	2858.71

69 Total Joints Ran

2858.71

Cemented as follows:

Top Cement:

Stage 1 - 325 SX PREM LITE HS FM W/ 2% CACL2, .25% CELLOFLAKE, 8% GEL, .25% LCM-1 MIXED @ 11.9 GPS. (YLD:2.11, WT:12.10)

Tail: 80 SX TYPE 111 W/ 2% CACL2, .25% CELLOFLAKE MIXED @ 6.7 GPS (YLD:1.39, WT:14.60)

Comments

2nd INTERMEDIATE LEVEL

Location 660' FSL, 2465' FWL, SEC 28, T27N, R6W

TD Date 9/9/2003

TD Hole Time

Total Depth: 7711

Hole Size: 6-1/4"

Joints Ran	Joint Description	Total Footage	Running Ftg.
	OFF BOTTOM	1.00	1.00
	KB	15.00	16.00
1	CUT OFF PC 4-1/2" 11.6# I-80 LT&C CSG	12.43	28.43
181	4-1/2" 11.6# I-80 LT&C CSG	7637.37	7665.80
	FLOAT COLLAR	1.50	7667.30
1	4-1/2" 11.6# I-80 LT&C CSG	42.20	7709.50
	FLOAT SHOE	1.50	7711.00
183	Total Joints Ran	7711.00	

Cemented as follows:

Top Cement:

Stage 1 - 85 SX PREM LITE HS FM, .3% R-3, 2% KCL, .25 PPS CELLOFLAKE, .3% CD-32 MIXED @ 12.7 GPS (YLD:2.37, WT:11.90)

Tail: 525 SX, 5 PPS LCM-1, 1% FCL-52 MIXED @ 10.1 GPS (YLD:2.02, WT:12.50)

Comments