

Daily Report

A - PLUS WELL SERVICE

P.O. BOX 1979 • FARMINGTON, NM 87499
505-325-2627 • FAX (505) 325-1211

14757

Rig No. 26

Date May 4-19-99

Well No. Quartz Energy #2 Location _____ Company Washy Oil Co / WMOCO

FROM	TO	DESCRIPTION OF OPERATION
6:00	6:30	LOAD RIG SUPPLYS.
6:30	8:30	TRAVEL TO LOC.
8:30	9:00	START RIG & EQUIP. HOLD SAFETY MTS (TAPIC) JACKING TIGHTEN.
9:00	9:15	TIM & TAG TAG @ 154'
9:15	9:30	LOAD THE HOLE WITH 2 BBL'S OF WATER. TEST CSA TA 5M# HOLD FOR 5 MIN OK
9:30	10:00	L-D ALL THE TAG.
10:00	10:15	R-O WIRE LINE. TIM & PERFORATE 3-HSC HOLES @ 642'. PACH. R-D WIRE LINE.
10:15	10:30	LOAD THE HOLE WITH 2 1/2 BBL'S OF WATER. TRY TO EST RATE IN TO PERF @ 642'.
10:30	10:50	COULD NOT PUMP IN TO PERFS. PRESSURED UP TO 4000#
10:50	11:00	P-U 2 3/8" TAG & TIM TA 716'
11:00	11:20	PLUS #2 MIX & PUMP 12 SKS CEMENT, FROM 716' TO TAG @ 561'. ^{15.5"}
11:20	11:30	L-D ALL THE TAG.
11:30	11:40	TIM & PERFORATE 3-HSC HOLES @ 110' PACH. R-D WIRE LINE.
11:40	12:00	BREAK CIRCULATION OUT THE ROADSIDE HEAD WITH 7 BBL'S OF WATER. PLUS #3 MIX & PUMP 44 SKS CEMENT, FROM 110' WITH GOOD CEMENT RETURNS. ^{15.6"}
12:00	12:10	OUT THE ROADSIDE HEAD. SHUT WELL IN WITH 400#
12:10	1:00	WAS.
1:00	2:30	OPEN WELL UP. NO PRESSURE. L-D BOP & 4 1/2" x 7 5/8" WELL HEAD. DIS OUT WELL HEAD. CUT WELL HEAD OFF. INSTALL MARKER WITH 15 SKS CEMENT 4 SKS FOR 4 1/2" & 7" CSA & 11 SKS FOR MARKER. CEMENT DOWN 65' FROM SURFACE IN 4 1/2" & 7" CSA.
2:30	4:00	R-D RIG & EQUIP. MOB.
		(10 HRS)
		HENRY VILLANUEVA W/ARMANDO WAS ON LOC. & OK'D ALL PLUGS.

Fuel & Motor Oil _____ Water Hauled _____

Rental Equipment _____ Cement Retainers _____

Cementing P-T DAY #2 P-#2 - 12 SKS ^{15.5"} P-#3 - 44 SKS ^{15.6"} MARKER 15 SKS

Wireline 3-HSC Holes @ 642' & 3-HSC Holes @ 110'

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Robert Whitely	25	17,133	
Operator	Sam Stuart	20	32,537	10
Helper	Robert Velasquez			10
Helper	Victor Cedis			10
Helper	Richard Brattie			10

Daily Report

A - PLUS WELL SERVICE

P.O. BOX 1979 • FARMINGTON, NM 87499
505-325-2627 • FAX (505) 325-1211

14756

Rig No 11/

Date Fri 4-16-99

Well No. 14018 Fr. Energy #2 Location N-E Sec 17 T-19 N R-6-W Company Wamsley Oil Co./UMCO

[illegible]

Fuel & Motor Oil _____ Water Hauled _____
Rental Equipment _____ Cement Retainers _____
Cementing P-T DAY #1 P-#1-20 ^{15.6*}
Wireline 1-4 1/2" ROPE 8-P 21,840'

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Robert Whiteley	25	16,896	
Operator	Sam Stuart	20	32,333	9
Helper	Robert Velasquez			9
Helper	Victor Casis			9
Helper	Richard Brattie			9

	Well Name <i>Santa Fe Salinity #2</i>	Day: 1		Work Date: <i>4-16-99</i>	
	Company <i>Wootley Oil Co / Almaco</i>				
Code	Intangible Expense - Provider - Services	Hours	Rate	\$ w/o Tax	\$ w/6% Tax
13	Location Cost: <i>Set Anchors & D/A Pit (R. Hendrick)</i>	8	<i>45.00/hr</i>	<i>360.00</i>	<i>381.60</i>
15	Move In/Out:				
17	Rig Cost: (Rig only, charge pump if no cement plugs) (Drig Package, no \$ for pump, include RL/WD time)	<i>8 1/2</i>	<i>\$154 /hr</i> <i>\$170 /hr</i> <i>\$340 /day</i>	<i>1,309.00</i> <i>340.00</i>	<i>1,387.54</i> <i>360.40</i>
	Supervisor -				
	Pump Truck (first day \$220, then \$120 each day)				
	Stripping Rubbers - (1.25", 1.5", 2", 2.875", 3")				
10	Drilling Fluid: Air Package				
6	Stimulation Fluids (Water, KCl)				
	Unit #155				
7	Bits				
8	Cement: Pump Charge <i>\$200/plug P. #1</i>			<i>500.00</i>	<i>530.00</i>
	Cement - <i>500 x 30-40/50 9.75 P. #1-20.05</i>			<i>195.00</i>	<i>209.88</i>
5	Rentals: (DC's, bit sub, etc) <i>7 1/2" 8 RD SLANG (weatherford)</i>			<i>12.00</i>	<i>12.72</i>
6	Fishing Tool Rentals:				
8	Other Rentals: Water Tank		<i>\$23 /day</i>	<i>23.00</i>	<i>24.38</i>
	Flow Back Tank		<i>\$44 /day</i>	<i>44.00</i>	<i>46.64</i>
	<i>FLOAT (A-Plus)</i>			<i>15.00</i>	<i>15.90</i>
9	Transportation: A-Plus #124 - \$45/hr, Helper - \$17/hr				
	A-Plus #141 or #151 <i>move Pit & Float (A-Plus)</i>	<i>7</i>	<i>\$64 /hr</i>	<i>448.00</i>	<i>474.88</i>
	Others Trucking:				
4	Logging Services: (CR or CIBP) Size - <i>4 1/2"</i> Set @ <i>1,840'</i>			<i>500.00</i>	<i>530.00</i>
	Perforating: Bi-Wire \$440, HSC \$490				
	Other: (depth \$0.11/ft) <i>4 1/2" Square Riser To 1,840' (min chaser)</i>			<i>220.00</i>	<i>233.20</i>
8	Production Testing:				
7	Swabbing, Snubbing, Coiled Tubing: (nitrogen costs)				
9	Stimulation: (frac, acid)				
1	Technical Services: (gas & water tests)				
5	Roustabout Labor				
1	Packer Rental: (Fullbore - 2-7/8" - \$530, 4-1/2" + Size - \$860)				
	RBP, log set or wireline \$850				
	Casing Scraper \$250				
	Disposal:				
1	OTHER: <i>Pit Liner (A-Plus)</i>			<i>47.50</i>	<i>50.35</i>
	Direct Labor				
	Overhead:				
Code	Tangible Expense - Provider - Item				
	Casing:				
	Tubing: Size <i>2 3/8"</i> Length <i>4,843'</i> <i>(EUE) NU 24" Per ft.</i>			<i>437.52</i>	<i>463.77</i>
	Cog & Tbg Equipment:				
	Wellhead Equipment:				
	Prior Cum \$			Total Cost \$	<i>4,721.26</i>
				New Cum. \$	

	Well Name <i>Santa Fe Energy #2</i>	Day: <i>2</i>		Work Date: <i>4-19-99</i>
	Company <i>Woodward Oil Co / Alameda</i>			
Code	Intangible Expense - Provider - Services	Hours	Rate	\$ w/o Tax \$ w/6% Tax
13	Location Cost:			
15	Move In/Out:			
17	Rig Cost: (Rig only, charge pump if no cement plugs) (Orig Package, no \$ for pump, include RU/RD time)	<i>9 1/2</i>	<i>\$154 /hr</i> <i>\$170 /hr</i> <i>\$340 /day</i>	<i>1,463.00</i> <i>1,550.28</i> <i>360.40</i>
	Supervisor -			
	Pump Truck (first day \$220, then \$120 each day)			
	Stripping Rubbers - (1.25", 1.5", 2", 2.675", 3.5" - \$70)			
10	Drilling Fluid: Air Package			
6	Stimulation Fluids (Water, KCl)			
	Unit #155		<i>\$44 /hr</i>	
7	Bits			
8	Cement: Pump Charge \$800/plug <i>P-2 P-2</i>		<i>1,000.00</i>	<i>1,060.00</i>
	Cement - <i>71</i> 516 x \$9.40/ax <i>7.92</i> <i>P-2-12 SKS P-2-44 SKS max 15 SKS</i>		<i>702.90</i>	<i>745.07</i>
15	Rentals: (DC's, bit sub, etc) <i>7 5/8" XRD flange (Weatherford)</i>		<i>12.00</i>	<i>12.72</i>
16	Fishing Tool Rentals:			
18	Other Rentals: Water Tank		<i>\$23 /day</i>	<i>23.00</i>
	Flow Back Tank		<i>\$44 /day</i>	<i>44.00</i>
	<i>Float (A-Plus)</i>		<i>15.00</i>	<i>15.90</i>
9	Transportation: A-Plus #124 - \$45/hr, Helper - \$17/hr			
	A-Plus #141 or #151		<i>\$64 /hr</i>	
	Others Trucking:			
4	Logging Services: (CR or CIBP) Size - Set @			
	Perforating: Bl-Wire \$440 (HSC \$490) <i>3-2 1/2" x 3-2 1/2" 110'</i>		<i>950.00</i>	<i>1,038.80</i>
	Other: (depth \$0.11/r)			
6	Production Testing:			
7	Swabbing, Snubbing, Coiled Tubing: (nitrogen costs)			
9	Stimulation: (frac, acid)			
4	Technical Services: (gas & water tests)			
5	Roughabout Labor			
9	Packer Rental: (Fullbore - 2-7/8" - \$530, 4-1/2" + Size - \$860)			
	RBP, lbg set or wireline \$850			
	Casing Scraper \$250			
1	Disposal:			
1	OTHER:			
1	Direct Labor			
1	Overhead:			
Code	Tangible Expense - Provider - Item			
	Casing:			
	Tubing: Size <i>2 3/8"</i> Length <i>1,540'</i> (EUE) 13 NU <i>24" P-2 8x</i>		<i>349.60</i>	<i>391.77</i>
	Cag & Tbg Equipment:			
	Wellhead Equipment:			
	Prior Cum \$ <i>4,721.26</i>		Total Cost \$	<i>5,246.46</i>
			New Cum. \$	<i>9,967.72</i>

RECEIVED
APR 20 1999
OIL CON. DIV.
DIST. 3