

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Manvar Mining, Inc. - Odeco, Inc.	8. Farm or Lease Name Manvar
3. Address of Operator 1109 C Mesa Blvd. Grants, NM 87020	9. Well No. #1
4. Location of Well UNIT LETTER A 330 FEET FROM THE North LINE AND 330 FEET FROM East LINE, SECTION 20 TOWNSHIP 14-N RANGE 7-W NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER Shut off Surface Water <input checked="" type="checkbox"/>
		Flow - Convert to Water Well.	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Rig up and run 2 3/8" tubing to 1271'. Pump 20 sacks regular cement and perforate 4 1/2" casings 710'-720' with two shots per foot. Squeeze casing, perforate 710'-720' with 150 sacks Class A 3% Calcium Chloride cement, displace to 500' and Wait on Cement for 1Hr. and 45 Minutes. Tag cement with wire line truck @ 564'. Perforate 4 1/2" casing 400'-410' with two shots per foot. Tie onto braden head and pumped 250 sacks Class A 3% Calcium Chloride cement and let water flow up 4 1/2" casing (did not die) and wait on cement for 15 Hours. Install 4" valve on 4 1/2" casing and shut water flow in. Tested for 2 Hours and no water flow on location. Ran 2 3/8" tubing to 187' with 4 1/2" packer, cemented with 20 sacks between 2 3/8" tubing and 4 1/2" casing. Install 2" valve on tubing and shut well in. Turn well over to Rancher.

CONVERT TO DOMESTIC WATER WELL

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.


SIGNED <u>Jackie Huff</u>	TITLE <u>V.P. ODECO INC</u>	DATE <u>JUN 08 1984</u>
APPROVED BY <u>Charles G. Holson</u>	TITLE <u>DEPUTY OIL & GAS INSPECTOR, DIST. #3</u>	DATE <u>JUN 08 1984</u>
CONDITIONS OF APPROVAL, IF ANY:		

ENERGY and MINERALS DEPARTMENT

Oil Conservation Division
1000 Rio Brazos
Aztec, New Mexico 87410



() ATTEMPTED UNKNOWN () UNCLAIMED
() NO RECEIPT () INSUFF. ADDRESS () TEMP AWAY
() NO SUCH NUMBER/ST () REFUSED
✓ () FORWARDING ORDER EXPIRED () VACANT



1951

1952

1953

1954

1955

1956

1957

1958

1959

1960

1961

1962

1963

1964

1965

1966

1967

1968

1969

1970

1971

1972

1973

1974

1975

1976

1977

1978

1979

1980

1981

1982

1983

1984

1985

1986

1987